NAME OF WORK : Construction Of Synthetic Tennis Court,Street Vending Zone & Other Developmental Works At Judicial Layout Main And Cross Roads, Chikkabommasandra, Someshwara Nagar,Allalasandra Village & Surrounding Areas In Ward No-04 Of Yelahanka Division Under Amruth Nagarothan Grants. (Package No-06)

EMB

First and Part Bill

Pre-Measurement Sheet

(Book No.01)

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no 01		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead I By Manual Means B Cement Concrete Grade M-15 & M-20 and directions of the Engineer in charge									
Measurements taken on		3-9-2022									
		Culvert									
		21st Cross Road									
			Cum	1	7.40	1.20	1.20	1.20	0.23	2.04	
		15th Main Road at 23rd Cross Road									
			Cum	1	8.80	1.20	1.20	1.20	0.23	2.43	
			Cum	1	6.25	1.20	1.20	1.20	0.23	1.73	
		10th Main Road Connecting									
			Cum	1	10.20	1.20	1.20	1.20	0.23	2.82	
		10th Main Road									
			Cum	1	10.20	1.20	1.20	1.20	0.23	2.82	
		9th Main Road									
			Cum	1	10.30	1.20	1.20	1.20	0.23	2.84	
		8th Main Road									
			Cum	1		1.20	1.20	1.20	0.23	2.54	
		Allalasandra 2nd Cross Road									
			Cum	1	2.80	1.20	1.20	1.20	0.23	0.77	
		Cross Road									
			Cum	1	3.70	1.20	1.20	1.20	0.23	1.02	
		1st Cross Road									
			Cum	1	3.10	1.20	1.20	1.20	0.23	0.86	
									Total Executed Quantity	19.86	
									Qty Carried to Summary	19.86	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-೦೮

RUDRAPRASAD CONSTRUCTIONS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.02		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead (iii) Dismantling Stone Masonry B Rubble stone masonry in cement mortar and directions of the Engineer in charge									
Measurements taken on		2-9-2020									
		Culvert									
		21st Cross Road									
			Cum	2	7.40	0.45	0.45	0.45	0.50	3.33	
		15th Main Road at 23rd Cross Road									
			Cum	2	8.80	0.45	0.45	0.45	0.50	3.96	
			Cum	2	6.25	0.45	0.45	0.45	0.50	2.81	
		10th Main Road Connecting	0	0	0.00	0.45	0.45	0.45	0.50	0.00	
			Cum	2	10.20	0.45	0.45	0.45	0.50	4.59	
		10th Main Road									
			Cum	2	10.20	0.45	0.45	0.45	0.50	4.59	
		9th Main Road									
			Cum	2	10.30	0.45	0.45	0.45	0.50	4.64	
		8th Main Road									
			Cum	2		0.45	0.45	0.45	0.50	4.14	
		Allalasandra 2nd Cross Road									
			Cum		2.80	0.45	0.45	0.45	0.45	1.13	
		Cross Road									
			Cum	2	3.70	0.45	0.45	0.45	0.45	1.50	
		1st Cross Road									
			Cum	2	3.10	0.45	0.45	0.45	0.45	1.26	
									Total Executed Quantity		31.95
									Qty Carried to Summary		31.95

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.03		Removing and refixing stone slabs of drains and pointing in CM (1:3) and directions of the Engineer in charge									
Measurements taken on		5-9-2022									
		Judicial layout									
		21st Cross Road									
		LHS									
		(From East to West)									
0.00	29.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
29.00	36.20		Sqm	1	7.20	0.90	0.90	0.90		6.48	
36.20	38.70	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
38.70	53.70		Sqm	1	15.00	0.90	0.90	0.90		13.50	
53.70	66.20		Sqm	1	12.50	0.90	0.90	0.90		11.25	
66.20	75.30	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
75.30	90.30		Sqm	1	15.00	0.90	0.90	0.90		13.50	
90.30	94.50		Sqm	1	4.20	0.90	0.90	0.90		3.78	
94.50	105.50	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
105.50	133.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
132.50	134.70		Sqm	1	2.20	0.90	0.90	0.90		1.98	
134.70	151.50	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		RHS									
		(From East to West)									
0.00	62.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.80	66.10		Sqm	1	3.30	0.90	0.90	0.90		2.97	
66.10	71.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
71.10	81.30		Sqm	1	10.20	0.90	0.90	0.90		9.18	
81.30	91.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
91.10	102.80	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
102.80	105.90		Sqm	1	3.10	0.90	0.90	0.90		2.79	
105.90	165.90	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		15th Main Road									
		LHS									
		(From South to North)									
0.00	13.20		Sqm	1	13.20	0.90	0.90	0.90		11.88	
13.20	62.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.00	72.00		Sqm	1	10.00	0.90	0.90	0.90		9.00	
72.00	91.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
91.00	106.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
106.00	121.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
121.00	131.50		Sqm	1	10.50	0.90	0.90	0.90		9.45	
		RHS									
		(From South to North)									
0.00	17.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
17.20	23.70		Sqm	1	6.50	0.90	0.90	0.90		5.85	
23.70	44.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
44.80	48.20		Sqm	1	3.40	0.90	0.90	0.90		3.06	
48.20	56.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
56.00	60.60		Sqm	1	4.60	0.90	0.90	0.90		4.14	
60.60	82.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
82.20	86.90		Sqm	1	4.70	0.90	0.90	0.90		4.23	
86.90	122.50	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	

RUDRAPRASAD CONSULTANTS

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BBMP (Ward No 04)

First and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
111.20	118.00		Sqm	1	6.80	0.60	0.60	0.60		4.08	
		cross road (W0383) from cross road allalasandra									
		RHS									
		(From North to South)									
0.00	1.50	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
1.50	2.50		Sqm	1	1.00	0.60	0.60	0.60		0.60	
2.50	78.70	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
		Cross Road 3									
		RHS									
		(From North to South)									
0.00	63.30	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
63.30	65.90		Sqm	1	2.60	0.60	0.60	0.60		1.56	
65.90	68.30	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
		21st Main Road									
		RHS									
		(From South to North)									
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
30.00	39.60		Sqm	1	9.60	0.90	0.90	0.90		8.64	
39.60	86.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
86.10	90.70		Sqm	1	4.60	0.90	0.90	0.90		4.14	
90.70	122.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
122.80	131.70		Sqm	1	8.90	0.90	0.90	0.90		8.01	
131.70	146.70	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
146.70	150.10		Sqm	1	3.40	0.90	0.90	0.90		3.06	
150.10	156.60	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
156.60	159.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
159.80	173.40		Sqm	1	13.60	0.90	0.90	0.90		12.24	
173.40	209.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		LHS									
		(From South to North)									
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15.00	18.20		Sqm	1	3.20	0.90	0.90	0.90		2.88	
18.20	36.30	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
36.30	48.20	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
48.20	49.70		Sqm	1	1.50	0.90	0.90	0.90		1.35	
49.70	53.30	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
53.30	59.70		Sqm	1	6.40	0.90	0.90	0.90		5.76	
59.70	62.90	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.90	80.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
80.10	87.30		Sqm	1	7.20	0.90	0.90	0.90		6.48	
87.30	236.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
									Total Executed Quantity	413.55	
									Qty Carried to Summary	413.55	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.04		Removing and refixing of footpath slab (Data Rate) and directions of the Engineer in charge									
Measurements taken on		6-09-2022									
		Allalasandra Main Road From Smashna									
		LHS									
		(From West to East)									
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15.00	16.00		Sqm	1	1.00	0.90	0.90	0.90		0.90	
28.60	32.00		Sqm	1	3.40	0.90	0.90	0.90		3.06	
43.00	58.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
58.00	60.00		Sqm	1	2.00	0.90	0.90	0.90		1.80	
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
90.00	94.00		Sqm	1	4.00	0.90	0.90	0.90		3.60	
102.00	105.00		Sqm	1	3.00	0.90	0.90	0.90		2.70	
120.00	135.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
148.00	165.00		Sqm	1	17.00	0.90	0.90	0.90		15.30	
184.90	199.90		Sqm	1	15.00	0.90	0.90	0.90		13.50	
214.90	229.90		Sqm	1	15.00	0.90	0.90	0.90		13.50	
229.90	244.90		Sqm	1	15.00	0.90	0.90	0.90		13.50	
259.90	274.90		Sqm	1	15.00	0.90	0.90	0.90		13.50	
304.9	310		Sqm	1	5.10	0.90	0.90	0.90		4.59	
		RHS									
		(From West to East)									
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50	
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
105.00	120.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
150.60	155.00	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
155.00	170.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
185.00	200.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
215.00	230.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
245.00	260.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
275.00	290.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
305.00	311.00		Sqm	1	6.00	0.90	0.90	0.90		5.40	
		1st Main Road From 7th Cross									
		LHS									
		(From North to South)									
0.00	7.00		Sqm	1	7.00	0.90	0.90	0.90		6.30	
10.00	22.00		Sqm	1	12.00	0.90	0.90	0.90		10.80	
26.00	34.00		Sqm	1	8.00	0.90	0.90	0.90		7.20	
110.30	114.00		Sqm	1	3.70	0.90	0.90	0.90		3.33	
120.00	122.20		Sqm	1	2.20	0.90	0.90	0.90		1.98	
129.30	130.50		Sqm	1	1.20	0.90	0.90	0.90		1.08	
133.00	134.20		Sqm	1	1.20	0.90	0.90	0.90		1.08	
146.30	151.00		Sqm	1	4.70	0.90	0.90	0.90		4.23	
155.00	158.80		Sqm	1	3.80	0.90	0.90	0.90		3.42	
172.10	179.00		Sqm	1	6.90	0.90	0.90	0.90		6.21	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಸಾಮಾನ್ಯ ಲಘುವಲಯ ಉಪವಿಭಾಗ,
ಬಿ.ಬ್ರ.ಬ.ಮ. ಬೆಂಗಳೂರು-106

RUDRA PRASAD CONSTRUCTIONS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BBMP (Ward No 04)

First and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
63.3	65.9	BS Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
		21st Main Road									
		RHS									
		(From South to North)									
0	39.6	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
39.6	54.6		Sqm	1	15.00	0.90	0.90	0.90		13.50	
54.6	69.6		Sqm	1	15.00	0.90	0.90	0.90		13.50	
69.6	84.6		Sqm	1	15.00	0.90	0.90	0.90		13.50	
84.6	86.1		Sqm	1	1.50	0.90	0.90	0.90		1.35	
86.1	90.7	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
90.7	105.7		Sqm	1	15.00	0.90	0.90	0.90		13.50	
105.7	120.7		Sqm	1	15.00	0.90	0.90	0.90		13.50	
120.7	122.8		Sqm	1	2.10	0.90	0.90	0.90		1.89	
122.8	131.7	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
131.7	146.7		Sqm	1	15.00	0.90	0.90	0.90		13.50	
146.7	150.1	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
150.1	156.6		Sqm	1	6.50	0.90	0.90	0.90		5.85	
156.6	159.8	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
159.8	173.4	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
173.4	183.5	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
183.5	196.7		Sqm	1	13.20	0.90	0.90	0.90		11.88	
		LHS									
		(From South to North)									
		Old CC Slab									
0	18.2	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
18.2	33.2		Sqm	1	15.00	0.90	0.90	0.90		13.50	
33.2	36.3		Sqm	1	3.10	0.90	0.90	0.90		2.79	
36.3	48.2	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
48.2	49.7	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
49.7	53.3	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
53.3	59.7	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
59.7	62.9	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.9	77.9		Sqm	1	15.00	0.90	0.90	0.90		13.50	
77.9	80.1		Sqm	1	2.20	0.90	0.90	0.90		1.98	
80.1	87.3	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
87.3	99.3		Sqm	1	12.00	0.90	0.90	0.90		10.80	
99.3	124.3	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
124.3	139.3		Sqm	1	15.00	0.90	0.90	0.90		13.50	
139.3	154.3		Sqm	1	15.00	0.90	0.90	0.90		13.50	
154.3	169.3		Sqm	1	15.00	0.90	0.90	0.90		13.50	
169.3	173.9		Sqm	1	4.60	0.90	0.90	0.90		4.14	
173.9	185	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
185	197.8		Sqm	1	12.80	0.90	0.90	0.90		11.52	
197.8	210.4	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
210.4	220.6	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
220.6	235.6		Sqm	1	15.00	0.90	0.90	0.90		13.50	
235.6	236.8		Sqm	1	1.20	0.90	0.90	0.90		1.08	
									Total Executed Quantity	1287.41	
									Qty Carried to Summary	1287.41	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.05		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. and directions of the Engineer in charge									
Measurements taken on		6-09-2022, to 12-09-2022 & 13-09-2022 to 16-09-2022									
		Judicial layout									
		21st Cross Road									
		LHS									
		(From East to West)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
60	75		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
75	90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
90	94.5		Cum	1	4.50	1.10	1.10	1.10	0.90	4.46	
94.5	105.5	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
105.5	120.5		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
120.5	135.5		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
135.5	150.5		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
150.5	151		Cum	1	0.50	1.10	1.10	1.10	0.90	0.50	
		RHS									
		(From East to West)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
60	75		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
75	90		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
90	91.1		Cum	1	1.10	1.10	1.10	1.10	0.90	1.09	
91.1	102.8	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
102.8	117.8		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
117.8	122.9		Cum	1	5.10	1.10	1.10	1.10	0.90	5.05	
122.9	150	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
150	165		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
165	165.9		Cum	1	0.90	1.10	1.10	1.10	0.90	0.89	
		21st Cross Road Connecting Road									
		RHS									
		(From North to South)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	25		Cum	1	10.00	1.10	1.10	1.10	0.90	9.90	
		15th Main Road									
		LHS									
		(From South to North)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	26		Cum	1	11.00	1.10	1.10	1.10	0.90	10.89	
26	34.8	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Contractor PMC Assistant Engineer Assistant executive Engineer

First and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
150.00	156.60		Cum	1	6.60	0.45	0.45	0.45	0.45	1.34	
156.60	159.80	No Work	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
159.80	173.40		Cum	1	13.60	0.45	0.45	0.45	0.45	2.75	
173.40	183.50	Road Break	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
183.50	196.70		Cum	1	13.20	0.45	0.45	0.45	0.45	2.67	
196.70	209.00		Cum	1	12.30	0.45	0.45	0.45	0.45	2.49	
		LHS									
		(From South to North)									
0.00	15.00		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
15.00	30.00		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
30.00	45.00		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
45.00	48.20	Road Break	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
48.20	49.70		Cum	1	1.50	0.45	0.45	0.45	0.45	0.30	
49.70	53.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
53.30	59.70		Cum	1	6.40	0.45	0.45	0.45	0.45	1.30	
59.70	62.90	No Work	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
62.90	77.90		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
77.90	92.90		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
92.90	99.30		Cum	1	6.40	0.45	0.45	0.45	0.45	1.30	
99.30	124.30	No Work	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
124.30	139.30		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
139.30	154.30		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
154.30	169.30		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
169.30	173.90		Cum	1	4.60	0.45	0.45	0.45	0.45	0.93	
173.90	185.00	Road Break	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
185.00	197.80		Cum	1	12.80	0.45	0.45	0.45	0.45	2.59	
197.80	210.40	No Work	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
210.40	220.60	Road Break	Cum	1	0.00	0.45	0.45	0.45	0.45	0.00	
220.60	235.60		Cum	1	15.00	0.45	0.45	0.45	0.45	3.04	
235.60	236.80		Cum	1	1.20	0.45	0.45	0.45	0.45	0.24	
									Total Executed Quantity	4330.43	
									Qty Carried to Summary	4330.43	

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.07		Providing one line dressing to granite stone slab / granite stone masonry as per specifications as directed by the Engineer in Charge of the work. (excluding GST and Area Leading Charges)(Data Rate) and directions of the Engineer in charge and directions of the Engineer in charge									
Measurements taken on		16-09-2022 to 22-09-2022									
		Judicial layout									
		21st Cross Road									
		LHS									
		(From East to West)									
0.00	29.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
29.00	36.20		Sqm	1	7.20	0.90	0.90	0.90		6.48	
36.20	38.70	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
38.70	53.70		Sqm	1	15.00	0.90	0.90	0.90		13.50	
53.70	66.20		Sqm	1	12.50	0.90	0.90	0.90		11.25	
66.20	75.30	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
75.30	90.30		Sqm	1	15.00	0.90	0.90	0.90		13.50	
90.30	94.50		Sqm	1	4.20	0.90	0.90	0.90		3.78	
94.50	105.50	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
105.50	133.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
132.50	134.70		Sqm	1	2.20	0.90	0.90	0.90		1.98	
134.70	151.50	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		RHS									
		(From East to West)									
0.00	62.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.80	66.10		Sqm	1	3.30	0.90	0.90	0.90		2.97	
66.10	71.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
71.10	81.30		Sqm	1	10.20	0.90	0.90	0.90		9.18	
81.30	91.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
91.10	102.80	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
102.80	105.90		Sqm	1	3.10	0.90	0.90	0.90		2.79	
105.90	165.90	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		15th Main Road									
		LHS									
		(From South to North)									
0.00	13.20		Sqm	1	13.20	0.90	0.90	0.90		11.88	
13.20	62.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.00	72.00		Sqm	1	10.00	0.90	0.90	0.90		9.00	
72.00	91.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
91.00	106.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
106.00	121.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
121.00	131.50		Sqm	1	10.50	0.90	0.90	0.90		9.45	
		RHS									
		(From South to North)									
0.00	17.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
17.20	23.70		Sqm	1	6.50	0.90	0.90	0.90		5.85	
23.70	44.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
44.80	48.20		Sqm	1	3.40	0.90	0.90	0.90		3.06	
48.20	56.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
56.00	60.60		Sqm	1	4.60	0.90	0.90	0.90		4.14	
60.60	82.20	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಲಯ ಆಯುಕ್ತರ ಉಪವಿಭಾಗ ಯಲಹಂಕ-106

RAJAPRASAD CONSULTANTS

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
		cross road (W0403)from 3rd									
		RHS									
		(From East to West)									
0.00	68.10	CC Slab	Sqm	1	0.00	0.75	0.75	0.75		0.00	
68.10	71.90		Sqm	1	3.80	0.60	0.60	0.60		2.28	
71.90	111.20	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
111.20	118.00		Sqm	1	6.80	0.60	0.60	0.60		4.08	
		cross road (W0383) from									
		RHS									
		(From North to South)									
0.00	1.50	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
1.50	2.50		Sqm	1	1.00	0.60	0.60	0.60		0.60	
2.50	78.70	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
		Cross Road 3									
		RHS									
		(From North to South)									
0.00	63.30	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
63.30	65.90		Sqm	1	2.60	0.60	0.60	0.60		1.56	
65.90	68.30	CC Slab	Sqm	1	0.00	0.60	0.60	0.60		0.00	
		21st Main Road									
		RHS									
		(From South to North)									
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
30.00	39.60		Sqm	1	9.60	0.90	0.90	0.90		8.64	
39.60	86.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
86.10	90.70		Sqm	1	4.60	0.90	0.90	0.90		4.14	
90.70	122.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
122.80	131.70		Sqm	1	8.90	0.90	0.90	0.90		8.01	
131.70	146.70	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
146.70	150.10		Sqm	1	3.40	0.90	0.90	0.90		3.06	
150.10	156.60	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
156.60	159.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
159.80	173.40		Sqm	1	13.60	0.90	0.90	0.90		12.24	
173.40	209.00	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
		LHS									
		(From South to North)									
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50	
15.00	18.20		Sqm	1	3.20	0.90	0.90	0.90		2.88	
18.20	36.30	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
36.30	48.20	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00	
48.20	49.70		Sqm	1	1.50	0.90	0.90	0.90		1.35	
49.70	53.30	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
53.30	59.70		Sqm	1	6.40	0.90	0.90	0.90		5.76	
59.70	62.90	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00	
62.90	80.10	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
80.10	87.30		Sqm	1	7.20	0.90	0.90	0.90		6.48	
87.30	236.80	CC Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00	
									Total Executed Quantity	413.55	
									Qty Carried to Summary	413.55	

RAJUKAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant executive Engineer

Contractor

PMC

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.08		Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. and directions of the Engineer in charge.									
Measurements taken on		23/09/2022 to 29-09-2022									
		Judicial layout									
		21st Cross Road									
		LHS									
		(From East to West)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
60	75		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
75	90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
90	94.5		Cum	1	4.50	1.10	1.10	1.10	0.15	0.74	
94.5	105.5	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00	
105.5	120.5		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
120.5	135.5		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
135.5	150.5		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
150.5	151		Cum	1	0.50	1.10	1.10	1.10	0.15	0.08	
		RHS									
		(From East to West)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
60	75		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
75	90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
90	91.1		Cum	1	1.10	1.10	1.10	1.10	0.15	0.18	
91.1	102.8	Road Break	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00	
102.8	117.8		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
117.8	122.9		Cum	1	5.10	1.10	1.10	1.10	0.15	0.84	
122.9	150	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00	
150	165		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
165	165.9		Cum	1	0.90	1.10	1.10	1.10	0.15	0.15	
		21st Cross Road Connecting Road									
		RHS									
		(From North to South)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
15	25		Cum	1	10.00	1.10	1.10	1.10	0.15	1.65	

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

First and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
		9th Main Road									
			Cum	1	10.30	1.40	1.40	1.40	0.15	2.16	
		8th Main Road									
			Cum	1	9.20	1.40	1.40	1.40	0.15	1.93	
		Allalasandra 2nd Cross Road									
			Cum	1	2.80	1.40	1.40	1.40	0.15	0.59	
		Cross Road									
			Cum	1	3.70	1.40	1.40	1.40	0.15	0.78	
		1st Cross Road									
			Cum	1	3.10	1.40	1.40	1.40	0.15	0.65	
		SSM Drain Slab									
		7th Cross From 1st Main Road									
		RHS									
		(From West to East)									
0.00	15.00		Cum	1	15.00	2.20	2.20	2.20	0.15	4.95	
15.00	30.00		Cum	1	15.00	2.20	2.20	2.20	0.15	4.95	
30.00	30.20		Cum	1	0.20	2.20	2.20	2.20	0.15	0.07	
30.20	46.20	No Work	Cum	1	0.00	2.20	2.20	2.20	0.15	0.00	
46.20	61.20		Cum	1	15.00	2.20	2.20	2.20	0.15	4.95	
61.20	76.20		Cum	1	15.00	2.20	2.20	2.20	0.15	4.95	
76.20	88.90		Cum	1	12.70	2.20	2.20	2.20	0.15	4.19	
		Watchman Shed									
		Long Wall Side	Cum					0.80	0.15	2.54	
		Short Wall Side	Cum					0.80	0.15	1.00	
		Badminton Court									
		Eastern Side	Sqm	1	26.27			1.91	0.15	7.53	
		Western Side	Sqm	1	20.25			2.01	0.15	6.11	
		Northern Side	Sqm	1	26.27			1.89	0.15	7.45	
		Southern side	Sqm	1	20.25			1.80	0.15	5.47	
		For SSM									
		Gallery									
		Southern Side	Cum	1	58.90			0.75	0.15	6.63	
			Cum	1	11.80			0.75	0.15	1.33	
		Western side	Cum	1	43.90			0.75	0.15	4.94	
		Eastern Side	Cum	1	33.90			0.75	0.15	3.81	
		Sump	Cum	1	2.45			2.35	0.15	0.86	
		Senior Citizen Building									
		C1	Cum	2	2.00			1.00	0.15	0.60	
		C1'	Cum	2	1.60			1.05	0.15	0.50	
		C2	Cum	2	1.20			1.20	0.15	0.43	
		C2'	Cum	2	1.50			0.90	0.15	0.41	
		C3	Cum	1	1.00			1.00	0.15	0.15	
									Total Executed Quantity	632.31	
									Qty Carried to Summary	632.31	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.10		Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and directions of the Engineer in charge.									
Measurements taken on		29-09-2022									
		For Drain	Tonne		From Steel Calculation Sheet					61.43	
		For Culvert	Tonne		From Steel Calculation Sheet					3.39	
									Total Executed Quantity	64.83	
									Qty Carried to Summary	64.83	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಜ.ಜ.ಎಂ.ಕ, ಬೆಂಗಳೂರು-106

BBMP (Ward No 04)

First and Part Bill

Sl NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
	Cross Road								
	12# @130 c/c main bars	1	12	25	25	4.70	115.93	0.89	102.93
	10# @150 c/c Distrubution bars	1	10	31	31	3.70	115.93	0.62	71.48
	1st Cross Road								
	9th Main Road								
	12# @130 c/c main bars	1		21	21	4.70	97.13	0.89	86.24
				31	31	3.10	97.13	0.62	59.89
							QTY IN KG'S		3391.46
							QTY IN TONNE		3.39
							TOTAL QTY IN KG'S		64825.61
							TOTAL QTY IN TONNE		64.83

RUDRA PRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item no.14		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paidseparately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge.									
Measurements taken on		2-11-2022 to 5-11-2022									
		Judicial Layout									
		21st Cross Road	Cum								
		LHS									
		(From East to West)									
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15.00	26.70		Cum	1	11.70	0.20	0.20	0.20	0.10	0.23	
26.70	29.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
29.00	44.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
44.00	59.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
59.00	74.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
74.00	89.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
89.00	94.50		Cum	1	5.50	0.20	0.20	0.20	0.10	0.11	
94.50	105.50	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
105.50	120.50		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
120.50	135.50		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
135.50	150.50		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
150.50	151.50		Cum	1	1.00	0.20	0.20	0.20	0.10	0.02	
		RHS									
		(From East to West)									
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15.00	30.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30.00	45.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
45.00	60.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
60.00	75.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
75.00	90.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
90.00	91.10		Cum	1	1.10	0.20	0.20	0.20	0.10	0.02	
91.10	102.80	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
102.80	105.90		Cum	1	3.10	0.20	0.20	0.20	0.10	0.06	
105.90	111.70	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
111.70	122.90		Cum	1	11.20	0.20	0.20	0.20	0.10	0.22	
122.90	150.00	No Work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
150.00	165.90		Cum	1	15.90	0.20	0.20	0.20	0.10	0.32	
		15th Main Road									
		LHS									
		(From South to North)									
0.00	15.00		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	

RUDRA PRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant executive Engineer

BBMP (Ward No 04)

First and Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
		For SSm Drain									
		bed Concrete									
		Judicial Layout									
		7th Cross From 1st Main Road									
		RHS									
		(From West to East)									
0.00	15.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
15.00	30.00		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
30.00	30.20		Cum	1	0.20	0.90	0.90	0.90	0.15	0.03	
30.20	46.20	No Work	Cum	1	0.00	0.90	0.90	0.90	0.15	0.00	
46.20	61.20		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
61.20	76.20		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03	
76.20	88.90		Cum	1	12.70	0.90	0.90	0.90	0.15	1.71	
		SSm Coping Concrete									
		Judicial Layout									
		7th Cross From 1st Main Road									
		RHS									
		(From West to East)									
0.00	15.00		Cum	2	15.00	0.45	0.45	0.45	0.10	1.35	
15.00	30.00		Cum	2	15.00	0.45	0.45	0.45	0.10	1.35	
30.00	30.20		Cum	2	0.20	0.45	0.45	0.45	0.10	0.02	
30.20	46.20	No Work	Cum	2	0.00	0.45	0.45	0.45	0.10	0.00	
46.20	61.20		Cum	2	15.00	0.45	0.45	0.45	0.10	1.35	
61.20	76.20		Cum	2	15.00	0.45	0.45	0.45	0.10	1.35	
76.20	88.90		Cum	2	12.70	0.45	0.45	0.45	0.10	1.14	
									Total Executed Quantity	146.80	
									Qty Carried to Summary	146.80	

RAJ PRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 35		Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge in Cement motor									
Measurement Taken on		20-09-2022									
		Wall	Sqm	1	2.20				3.00	6.60	
			Sqm	1	3.00				3.00	9.00	
									Total Executed Quantity	15.60	
									Quantity Carried to Summary	15.60	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಬ.ಬ.ಪ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 36		Dismantling tile work in floors and roofs laid in cement mortar including stacking material to the appropriate disposal area as per direction of Engineer-in-charge. For thickness of tiles 10 mm to 25 mm									
Measurement Taken on		20-09-2022									
		Toilet									
		Flooring Tiles	Sqm	1	2.20			3.00		6.60	
		Wall Tiles	Sqm	2	2.20				2.10	9.24	
			Sqm	2	3.00				2.10	12.60	
									Total Executed Quantity	**28.44**	
									Quantity Carried to Summary	**28.44**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಬಂ.ಪ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 37		Demolishing R C C work manually by mechanical means including stacking of steel bars and dispoasal of unserviceable material to the appropriate disposal area as per direction of Engineer-in -charge									
Measurement Taken on		20-09-2022									
		Staircase	Sqm	1	2.58			2.23		5.75	
									Total Executed Quantity	5.75	
									Quantity Carried to Summary	5.75	

R.K.B.

RAJ K PRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಜೆ.ಪಿ.ಎಂ. ಬೆಂಗಳೂರು-106

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 38		Earth work excavation for Foundation by mechanical means for all works & depth upto 3 m, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1 5 m including cost of labour, tools, usage of machinery & other appurtenaces required to complete the work In ordinary/soft rock without blasting upto 1 5 m depth									
Measurement Taken on		22-09-2022									
		For SSM									
		Gallery									
		Southern	Cum	1	58 90			0 75	0 75	33 13	
			Cum	1	11 80			0 75	0 75	6 64	
		Westernside	Cum	1	43 90			0 75	0 75	24 69	
		Easternside	Cum	1	33 90			0 75	0 75	19 07	
		Sump	Cum	1	2 30			2 30	1 95	10 32	
		Watchman Shed									
		Long Wall	Cum	2	10 60			0 80	1 20	20 35	
		Short Wall	Cum	2	4 15			0 80	1 20	7 97	
									Total Executed Quantity	122 17	
									Quantity Carried to Summary	122 17	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 39		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1 5 m including cost of labour, tools & other appurtenances required to complete the work. Depth exceeding 1 5m, but not exceeding 3 m									
Measurement Taken on		23-09-2022									
		Senior Citizen Building									
		C1	Cum	3	2.00			1.00	1.50	6.00	
		C1'	Cum	2	1.60			1.05	1.50	5.04	
		C2	Cum	2	1.20			1.20	1.50	4.32	
		C2'	Cum	2	1.50			0.90	1.50	4.05	
		C3	Cum	1	1.00			1.00	1.50	1.50	
									Total Executed Quantity	**20.91**	
									Quantity Carried to Summary	**20.91**	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 40		Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications.									
Measurement Taken on		27-09-2022									
		Gallery									
		Southern	Cum	1	58.90			0.78	0.15	6.63	
			Cum	1	11.80			0.75	0.15	1.33	
		Westernside	Cum	1	43.90			0.75	0.15	4.94	
		Easternside	Cum	1	33.90			0.75	0.15	3.81	
		Sump	Cum	1	2.30			2.30	0.15	0.79	
		Watchman Shed									
		Long Wall	Cum	2	10.60			0.80	0.15	2.54	
		Short Wall	Cum	2	4.15			0.80	0.15	1.00	
		Senior Citizen Building									
		C1	Cum	2	2.00			1.00	0.40	1.60	
		C1'	Cum	2	1.60			1.05	0.40	1.34	
		C2	Cum	2	1.20			1.20	0.40	1.15	
		C2'	Cum	2	1.50			0.90	0.40	1.08	
		C3	Cum	1	1.00			1.00	0.40	0.40	
									Total Executed Quantity	26.62	
									Quantity Carried to Summary	26.62	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 41		Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m.									
Measurement Taken on		28-09-2022									
				(Excavation Quantity -SSM- Concrete Quantity)							
		Footing and SSM Excavation	Cum	from Item no. 38 & 39						132.76	
		granite / trap broken metal	Cum	from Item no. 40						-26.62	
		PCC	Cum	from Item no. 08						-19.66	
		SSM	Cum	from Item no. 41						-62.12	
		Footing Concrete	Cum	from Item no. 44 & 45						-7.50	
									Total Executed Quantity	16.87	
									Quantity Carried to Summary	16.87	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು/ಸಹಾಯಕ ನಿರ್ದೇಶಕರು
ಘಟಕಂಕ ಅಮೃತನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

R.K.PRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No 42		Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)									
Measurement Taken on		29-09-2022									
		Judicial Layout									
		Gallery									
		Southern	Cum	1	58.90			0.60	0.60	21.20	
			Cum	1	11.80			0.60	0.60	4.25	
		Westernside	Cum	1	43.90			0.60	0.60	15.80	
		Easternside	Cum	1	33.90			0.60	0.60	12.20	
		Watchman Shed									
		Long Wall	Cum	2	10.60			0.60	0.20	2.54	
		Short Wall	Cum	2	4.15			0.60	0.20	1.00	
		Long Wall	Cum	2	10.60			0.50	0.20	2.12	
		Short Wall	Cum	2	4.15			0.50	0.20	0.83	
		Long Wall	Cum	2	10.20			0.40	0.20	1.63	
		Short Wall	Cum	2	3.35			0.40	0.20	0.54	
		SSM Drain									
		Judicial Layout									
		7th Cross From 1st Main Road									
		RHS									
		(From West to East)									
0	15		Cum	2	15.00	0.45	0.45	0.45	1.60	4.37	
15	30		Cum	2	15.00	0.45	0.45	0.48	1.60	4.37	
30	30.2		Cum	2	0.20	0.45	0.45	0.45	1.60	0.06	
30.2	46.2	No Work	Cum	2	0.00	0.45	0.45	0.45	1.60	0.00	
46.2	61.2		Cum	2	15.00	0.45	0.45	0.45	1.60	4.37	
61.2	76.2		Cum	2	15.00	0.45	0.45	0.45	1.60	4.37	
76.2	88.9		Cum	2	12.70	0.45	0.45	0.45	1.60	3.70	
									Total Executed Quantity	83.38	
									Quantity Carried to Summary	83.38	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

RIDDHI PRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 43		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates									
Measurement Taken on		31-10-2022									
		Judicial Layout									
		sump									
		Bottom raft	Cum	1	2.30			2.30	0.15	0.79	
		Side wall	Cum	2	2.30			0.15	1.80	1.24	
			Cum	2	2.00			0.15	1.80	1.08	
		cover slab	Cum	1	2.30			2.30	0.15	0.79	
		Deduction	Cum	-1	0.6			0.6	0.15	-0.05	
									Total Executed Quantity	**3.86**	
									Quantity Carried to Summary	**3.86**	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-1
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 45		Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA)									
Measurement Taken on		20-11-2022									
		Senior Citizen Building column									
		C1	Cum	2	0.45			0.20	0.65	0.12	
		C1'	Cum	2	0.45			0.20	0.65	0.12	
		C2	Cum	2	0.45			0.20	0.65	0.12	
		C2'	Cum	2	0.45			0.20	0.65	0.12	
		C3	Cum	1	0.45			0.20	0.65	0.06	
									Total Executed Quantity	**0.53**	
									Quantity Carried to Summary	**0.53**	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 54		Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) and directions of the Engineer in charge.									
Measurement Taken on		29-10-2022									
		Sump	tonne		From calculation sheet					235.51	
		Plinth Beam	tonne		From calculation sheet					140.61	
		Lintel	tonne		From calculation sheet					99.98	
		Slab	tonne		From calculation sheet					507.18	
		Isolated Footing	tonne		From calculation sheet					387.62	
		Columns upto Plinth Beam	tonne		From calculation sheet					110.16	
									Total Executed Quantity	**1481.06**	
									Quantity Carried to Summary	**1481.06**	

SIDDAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Measurements	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage			mm			m	m	m	m	kg/m	Kg's
From To											
Item No. 54	Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) and directions of the Engineer in charge										
Measurements taken on	29-10-2022										
1	Sump										
	Cover slab	1									
	8 # @ 140c/c main bars alt.		8	9	10.00	2.30	0.00	2.30	23.00	0.39	9.08
	8 # @ 140c/c main bars alt.		8	9	10.00	2.30	1.34	3.64	36.44	0.39	14.38
	Side wall	4									
	10 # @ 130c/c on outer face		10	19	75.00	2.40	0.00	2.40	180.00	0.62	110.98
	8# @200c/c Dist. Bars		8	13	52.00	2.30	0.00	2.30	119.60	0.39	47.19
	Bottom slab	1									
	10# @ 130c/c on outer face		10	19	19.00	2.30	0.00	2.30	43.70	0.62	26.94
	10# @ 130c/c on outer face		10		19.00	2.30	0.00	2.30	43.70	0.62	26.94
										Sub total	235.51
2	Watchmen shed plinth beam										
	Long wall	2									
	Top Bars		12	2	4	10.60	0.00	10.60	42.40	0.89	37.64
	Bottom Bars		12	2	4	9.76	0.00	9.76	39.04	0.89	34.66
	Stirrups 2 lgd #8 @ 200c/c	1	8	50	50	1.50	0.00	1.50	74.70	0.39	29.48
	Short wall	2									
	Top Bars		12	2	4	3.80	0.00	3.80	15.20	0.89	13.49
	Bottom Bars		12	2	4	3.80	0.00	3.80	15.20	0.89	13.49
	Stirrups2lgd #8 @ 200c/c	1	8	20	20	1.50	0.00	1.50	30.00	0.39	11.84
										Sub total	140.61

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

Measurements		Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage				mm			m	m	m	m	kg/m	Kg's
From	To											
6		Columns										
		upto plinth beam										
		C1	4	16	4	16	1.37	0.00	1.37	21.92	1.58	34.60
		Rectangle Rings @ 200 c/c	4	8	7	28	1.30	0.00	1.30	36.40	0.39	14.36
		C2	4	16	4	16	1.37	0.00	1.37	21.92	1.58	34.60
		Rectangle Rings @ 200 c/c	4	8	7	28	1.30	0.00	1.30	36.40	0.39	14.36
		C3	4	16	4	16	1.37	0.00	1.37	5.48	1.58	8.65
		Rectangle Rings @ 200 c/c	4	8	7	7	1.30	0.00	1.30	9.10	0.39	3.59
										Sub Total		110.16
										Total Steel Quantity in Kg		1481.66
										Total Steel Quantity in tonne		1.48

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 90		Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water, all materials,usage& all other appurtenaces required to complete the work.									
Measurement Taken on		15-10-2022									
		Judicial layout									
			Cum	1 00	80 20			11 00	0 60	529 32	
			Cum	1 00	80 20			11 00	0 60	529 32	
			Cum	1 00	80 20			66 00	0 60	3175 92	
									Total Executed Quantity	4234.56	
									Quantity Carried to Summary	4234.56	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಸಹಪಾಲಿಕೆ
ಜ ಜ ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

RIDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No 103		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km									
Measurement Taken on		10-10-2022 to 20-10-2022									
		Qty from Item No - 103	T km	1 00	4508 44			1 28		5770 80	
									Total Executed Quantity	5770.80	
									Quantity Carried to Summary	5770.80	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

BRUHAT BANGALORE MAHANAGARA PALIKE

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 104		Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc , and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work.									
Measurement Taken on		27-10-2022									
		Judicial Layout									
		Office Room	mtr	1	80.00					80.00	
		male and female toilet	mtr	2	85.00					170.00	
		Change room	mtr	1	110.00					110.00	
		lobby	mtr	1	25.00					25.00	
									Total Executed Quantity	385.00	
									Quantity Carried to Summary	385.00	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remarks
Item No. 109		Supplying PVC/GI flexible conduit pipe mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm complete and as per the directions of the Engineer-in-charge of the work.									
Measurement Taken on		29-10-2022									
		Judicial Layout									
		ground floor									
		DB-	mtr	1	15.00					15.00	
		DB -male and female toilet	mtr	1	20.00					20.00	
		DB-Office room	mtr	1	25.00					25.00	
		DB -lobby	mtr	1	30.00					30.00	
									Total Executed Quantity	90.00	
									Quantity Carried to Summary	90.00	

ಜುಲೈ ಬಡಾವಣೆ ಬೆಂಗಳೂರು.
ಪಿ.ಐ.ಪಿ. ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant executive Engineer

Contractor

PMC

NAME OF WORK : Construction Of Synthetic Tennis Court,Street Vending Zone & Other Developmental Works At Judicial Layout Main And Cross Roads, Chikkabommasandra, Someshwara Nagar,Allalasandra Village & Surrounding Areas In Ward No-04 Of Yelahanka Division Under Amruth Nagarothan Grants. (Package No-06)

EMB

First and Part Bill

Measurement Sheet

(Book No.01)

NAME OF WORK:- Construction of Synthetic tennis court,street vending zone & other developmental works at judicial layout main and cross roads, Chikkabommasandra, Someshwara nagar,Allalasandra village & surrounding areas in ward No-04 of yelahanka Division under Amruth Nagarothan Grants. (Package No-06)

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Measurements Taken On :

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead I By Manual Means B Cement Concrete Grade M-15 & M-20 and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								19.86		
		Total Executed Quantity								19.86		
		Tender Quantity								28.24		
		Now to be paid Quantity								19.86	816.36	16212.00
Item no 02		Dismantling of existing structures like culverts, bridges, retaining walls and other structure composing of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead (iii) Dismantling Stone Masonry B Rubble stone masonry in cement mortar and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								31.95		
		Total Executed Quantity								31.95		
		Tender Quantity								40.50		
		Now to be paid Quantity								31.95	537.17	17161.00
Item no 03		Removing and refixing stone slabs of drains and pointing in CM (1:3) and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								413.55		
		Total Executed Quantity								413.55		
		Tender Quantity								1168.94		
		Now to be paid Quantity								413.55	122.84	50801.00
Item no 04		Removing and refixing of footpath slab (Data Rate) and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								1287.41		
		Total Executed Quantity								1287.41		
		Tender Quantity								2467.12		
		Now to be paid Quantity								1287.41	238.58	307150.00
Item no.05		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other delcterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work, and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								4330.43		
		Total Executed Quantity								4330.43		
		Tender Quantity								9215.62		
		Now to be paid Quantity								4330.43	207.72	899517.00
Item no.07		Providing one line dressing to granite stone slab / granite stone masonry as per specifications as directed by the Engineer in Charge of the work (excluding GST and Area Leading Charges)(Data Rate) and directions of the Engineer in charge and directions of the Engineer in charge										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no.								413.55		
		Total Executed Quantity								413.55		
		Tender Quantity								721.01		
		Now to be paid Quantity								413.55	245.69	101606.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer 30/11/2022

30/11/22

ಯಲಹಂಕ ಉಪನಗರ ಯೋಜನಾ ವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.08		Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications and directions of the Engineer in charge.										
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								632.31		
		Tender Quantity								632.31		
		Now to be paid Quantity								1511.42		
										632.31	6423.65	4061759.00
Item no.09		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately) and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		30-09-2022 to 19-10-2022										
		Bottom Raft										
		Judicial layout										
		21st Cross Road										
		LHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
15.00	30.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
30.00	45.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
45.00	60.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
60.00	75.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
75.00	90.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
90.00	94.50		Cum	1	4.50	1.00	1.00	1.00	0.15	0.68		
94.50	105.50	Road Break	Cum	1	0.00	1.00	1.00	1.00	0.15	0.00		
105.50	120.50		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
120.50	135.50		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
135.50	150.50		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
150.50	151.00		Cum	1	0.50	1.00	1.00	1.00	0.15	0.08		
		RHS										
		(From East to West)										
0.00	15.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
15.00	30.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
30.00	45.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
45.00	60.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
60.00	75.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
75.00	90.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
90.00	91.10		Cum	1	1.10	1.00	1.00	1.00	0.15	0.16		
91.10	102.80	Road Break	Cum	1	0.00	1.00	1.00	1.00	0.15	0.00		
102.80	117.80		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
117.80	122.90		Cum	1	5.10	1.00	1.00	1.00	0.15	0.77		
122.90	150.00	No Work	Cum	1	0.00	1.00	1.00	1.00	0.15	0.00		
150.00	165.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
165.00	165.90		Cum	1	0.90	1.00	1.00	1.00	0.15	0.14		
		21st Cross Road Connecting Road										
		RHS										
		(From North to South)										
0.00	15.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
15.00	25.00		Cum	1	10.00	1.00	1.00	1.00	0.15	1.50		
		15th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		
15.00	26.00		Cum	1	11.00	1.00	1.00	1.00	0.15	1.65		
26.00	34.80	Culvert	Cum	1	0.00	1.00	1.00	1.00	0.15	0.00		
34.80	37.90		Cum	1	3.10	1.00	1.00	1.00	0.15	0.47		
37.90	45.00	No Work	Cum	1	0.00	1.00	1.00	1.00	0.15	0.00		
45.00	60.00		Cum	1	15.00	1.00	1.00	1.00	0.15	2.25		

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

Contractor

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Allasandra Cross Road From 3rd A Cross Road										
		LHS										
		(From East to West)										
0.00	53.20	No Work										
53.20	68.20		Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
68.20	83.20		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
83.20	86.00		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
			Cum	2	2.80	0.15	0.15	0.15	0.60	0.50		
								Sub Total		1087.04		
		Culvert										
		Bottom Raft										
		21st Cross Road										
			Cum	1	7.40	1.20	1.20	1.20	0.20	1.78		
		15th Main Road at 23rd Cross Road										
			Cum	1	8.80	1.20	1.20	1.20	0.20	2.11		
			Cum	1	6.25	1.20	1.20	1.20	0.20	1.50		
		10th Main Road Connecting to 1st Cross Road										
			Cum	1	10.20	1.20	1.20	1.20	0.20	2.45		
		10th Main Road										
			Cum	1	10.20	1.20	1.20	1.20	0.20	2.45		
		9th Main Road										
			Cum	1	10.30	1.20	1.20	1.20	0.20	2.47		
		8th Main Road										
			Cum	1	9.20	1.20	1.20	1.20	0.20	2.21		
		Allalasandra 2nd Cross Road										
			Cum	1	2.80	1.20	1.20	1.20	0.20	0.67		
		Cross Road										
			Cum	1	3.70	1.20	1.20	1.20	0.20	0.89		
		1st Cross Road										
			Cum	1	3.10	1.20	1.20	1.20	0.20	0.74		
		Side Wall										
		21st Cross Road										
			Cum	2	7.40	0.23	0.23	0.23	0.50	1.70		
		15th Main Road at 23rd Cross Road										
			Cum	2	8.80	0.23	0.23	0.23	0.50	2.02		
			Cum	2	6.25	0.23	0.23	0.23	0.50	1.44		
		10th Main Road Connecting to 1st Cross Road										
			Cum	2	10.20	0.23	0.23	0.23	0.50	2.35		
		10th Main Road										
			Cum	2	10.20	0.23	0.23	0.23	0.50	2.35		
		9th Main Road										
			Cum	2	10.30	0.23	0.23	0.23	0.50	2.37		
		8th Main Road										
			Cum	2	9.20	0.23	0.23	0.23	0.50	2.12		
		Allalasandra 2nd Cross Road										
			Cum	2	2.80	0.23	0.23	0.23	0.50	0.64		

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022 Assistant executive Engineer

Contractor PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road										
			Cum	2	3.70	0.23	0.23	0.23	0.50	0.85		
		1st Cross Road										
			Cum	2	3.10	0.23	0.23	0.23	0.50	0.71		
		Total Executed Quantity						**Sub Total**		**33.82**		
		Tender Quantity								**1120.86**		
		Now to be paid Quantity								**2146.25**		
Item no.10		**1120.86**									**7335.82**	**8222431.00**
		Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and directions of the Engineer in charge.										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no.								64.83		
		Total Executed Quantity								**64.83**		
		Tender Quantity								**132.87**		
		Now to be paid Quantity								**64.83**	**115394.45**	**7480516.00**
Item no.11		Providing and Fixing pre cast covering Slab made out of CC 1 2 4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery ,loading ,unloading, lead and lift,transportation etc ,complete and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Judicial layout										
		21st Cross Road										
		LHS										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	29.00		Sqm	1	14.00	0.90	0.90	0.90		12.60		
29.00	36.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
36.20	38.70		Sqm	1	2.50	0.90	0.90	0.90		2.25		
38.70	53.70	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
53.70	66.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
66.20	75.30		Sqm	1	9.10	0.90	0.90	0.90		8.19		
75.30	90.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
90.30	94.50	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
94.50	105.50	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
105.50	120.50		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.50	132.50		Sqm	1	12.00	0.90	0.90	0.90		10.80		
132.50	134.70	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
134.70	149.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
149.70	151.00		Sqm	1	1.30	0.90	0.90	0.90		1.17		
		RHS										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	62.80		Sqm	1	2.80	0.90	0.90	0.90		2.52		
62.80	66.10	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
66.10	71.10		Sqm	1	5.00	0.90	0.90	0.90		4.50		
71.10	81.30	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
81.30	91.10		Sqm	1	9.80	0.90	0.90	0.90		8.82		
91.10	102.80	Road Break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
102.80	105.90	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
105.90	120.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120.90	122.90		Sqm	1	2.00	0.90	0.90	0.90		1.80		
122.90	150.00	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
150.00	165.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
165.00	165.90		Sqm	1	0.90	0.90	0.90	0.90		0.81		
		15th Main Road										
		LHS										
		(From South to North)										
0.00	13.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
13.20	26.00		Sqm	1	12.80	0.90	0.90	0.90		11.52		
26.00	34.80	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
34.80	37.90		Sqm	1	3.10	0.90	0.90	0.90		2.79		
37.90	45.00	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	62.00		Sqm	1	2.00	0.90	0.90	0.90		1.80		

ಕಾಮಗಾರಿ ಪ್ರಾರಂಭವಾಗಿರುವುದಿಲ್ಲ. ಪ್ರಾರಂಭವಾದಲ್ಲಿ ಮಾಹಿತಿ ನೀಡಲಾಗುವುದು.

30/11/2021

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/21

Assistant executive Engineer

Contractor

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
62.00	72.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
72.00	87.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
87.00	91.00		Sqm	1	4.00	0.90	0.90	0.90		3.60		
91.00	106.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
106.00	121.00	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
121.00	131.50	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		RHS										
		(From South to North)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	17.20		Sqm	1	2.20	0.90	0.90	0.90		1.98		
17.20	23.70	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
23.70	38.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
38.70	44.80		Sqm	1	6.10	0.90	0.90	0.90		5.49		
44.80	48.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
48.20	56.00		Sqm	1	7.80	0.90	0.90	0.90		7.02		
56.00	60.60	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
60.60	75.60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.60	82.20		Sqm	1	6.60	0.90	0.90	0.90		5.94		
82.20	86.90	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
86.90	101.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
101.90	116.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
116.90	122.40		Sqm	1	5.50	0.90	0.90	0.90		4.95		
		13th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	54.30		Sqm	1	9.30	0.90	0.90	0.90		8.37		
54.30	56.30	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	33.60		Sqm	1	3.60	0.90	0.90	0.90		3.24		
		1st Cross Road From 13th Main Road										
		LHS										
		(From West to East)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	41.80		Sqm	1	11.80	0.90	0.90	0.90		10.62		
41.80	61.10	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
61.10	76.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
76.10	91.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
91.10	106.10		Sqm	1	15.00	0.90	0.90	0.90		13.50		
106.10	107.90		Sqm	1	1.80	0.90	0.90	0.90		1.62		
107.90	113.90	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
113.90	115.10		Sqm	1	1.20	0.90	0.90	0.90		1.08		
115.10	137.60	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
137.60	152.60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
152.60	165.90		Sqm	1	13.30	0.90	0.90	0.90		11.97		
165.90	170.20	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
170.20	185.20		Sqm	1	15.00	0.90	0.90	0.90		13.50		
185.20	190.30		Sqm	1	5.10	0.90	0.90	0.90		4.59		
		RHS										
		(From West to East)										
0.00	19.70	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
19.70	34.70		Sqm	1	15.00	0.90	0.90	0.90		13.50		
34.70	35.00		Sqm	1	0.30	0.90	0.90	0.90		0.27		
35.00	50.10	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
50.10	61.50		Sqm	1	11.40	0.90	0.90	0.90		10.26		
61.50	95.90	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
95.90	110.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
110.90	125.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		

30/11/2022

30/12/2022

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
125.90	140.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
140.90	155.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
155.90	170.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
170.90	185.90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
185.90	190.80		Sqm	1	4.90	0.90	0.90	0.90		4.41		
		10th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75.00	90.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90.00	93.30		Sqm	1	3.30	0.90	0.90	0.90		2.97		
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	57.20		Sqm	1	12.20	0.90	0.90	0.90		10.98		
57.20	67.40	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
67.40	82.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
82.40	97.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
97.40	101.90		Sqm	1	4.50	0.90	0.90	0.90		4.05		
		9th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60.00	72.50		Sqm	1	12.50	0.90	0.90	0.90		11.25		
72.50	78.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
78.20	93.20		Sqm	1	15.00	0.90	0.90	0.90		13.50		
93.20	110.40		Sqm	1	17.20	0.90	0.90	0.90		15.48		
		RHS										
		(From North to South)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	23.80		Sqm	1	8.80	0.90	0.90	0.90		7.92		
23.80	47.80	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
47.80	62.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
62.80	77.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
77.80	92.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
92.80	107.80		Sqm	1	15.00	0.90	0.90	0.90		13.50		
107.80	109.40		Sqm	1	1.60	0.90	0.90	0.90		1.44		
		1st Cross Road From 8th Main Road										
		LHS										
		(From West to East)										
0.00	15.00		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15.00	28.90		Sqm	1	13.90	0.90	0.90	0.90		12.51		
28.90	47.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
47.40	62.10		Sqm	1	14.70	0.90	0.90	0.90		13.23		
62.10	65.20	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
65.20	75.60		Sqm	1	10.40	0.90	0.90	0.90		9.36		
75.60	83.40	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
83.40	98.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
98.40	113.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
113.40	128.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
128.40	143.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
143.40	158.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
158.40	173.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
173.40	188.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
188.40	203.40		Sqm	1	15.00	0.90	0.90	0.90		13.50		
203.40	218.40											

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no 12		Providing and Fixing pre cast covering Slab 150mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge (Data Rate) and directions of the Engineer in charge										
Measurements taken on												
		7th Cross From 1st Main Road										
		RHS										
		(From West to East)										
0	15		Sqm	1	15.00	1.80	1.80	1.80		27.00		
15	30		Sqm	1	15.00	1.80	1.80	1.80		27.00		
30	30.2		Sqm	1	0.20	1.80	1.80	1.80		0.36		
30.2	46.2	No Work	Sqm	1	0.00	1.80	1.80	1.80		0.00		
46.2	61.2		Sqm	1	15.00	1.80	1.80	1.80		27.00		
61.2	76.2		Sqm	1	15.00	1.80	1.80	1.80		27.00		
76.2	88.9		Sqm	1	12.70	1.80	1.80	1.80		22.86		
		Allalasandra										
		2nd Cross Road										
			Sqm	1	2.80	1.20	1.20	1.20		3.36		
		Cross Road										
			Sqm	1	3.70	1.20	1.20	1.20		4.44		
		1st Cross Road										
			Sqm	1	3.10	1.20	1.20	1.20		3.72		
		Total Executed Quantity								142.74		
		Tender Quantity								289.80		
		Now to be paid Quantity								142.74	2601.05	371274.00
Item no 13		Providing and Fixing pre cast covering Slab 230mm thick made out of CC , Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Judicial Layout										
		21st Cross Road										
			Sqm	1	7.40	1.20	1.20	1.20		8.88		
		15th Main Road at 23rd Cross Road										
			Sqm	1	8.80	1.20	1.20	1.20		10.56		
			Sqm	1	6.25	1.20	1.20	1.20		7.50		
		10th Main Road Connecting to 1st Cross Road										
			Sqm	1	10.20	1.20	1.20	1.20		12.24		
		10th Main Road										
			Sqm	1	10.20	1.20	1.20	1.20		12.24		
		9th Main Road										
			Sqm	1	10.30	1.20	1.20	1.20		12.36		
		8th Main Road										
			Sqm	1	9.20	1.20	1.20	1.20		11.04		
		Total Executed Quantity								74.82		
		Tender Quantity								346.56		
		Now to be paid Quantity								74.82	5113.78	382614.00
Item no 14		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications (The cost of steel reinforcement & formwork to be paidseparately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates and directions of the Engineer in charge										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								146.80		
										146.80		
		Total Executed Quantity								390.18		
		Tender Quantity								146.80	6807.81	999363.00
		Now to be paid Quantity										

ಕಚೇರಿಯ ಅಧಿಕೃತ ಉಪಯೋಗಕ್ಕಾಗಿ ಮಾತ್ರ
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪೀಣ್ಯ ಉಪವಿಭಾಗ
ಮಲ್ಲೇಶ್ವರಂ ಉಪವಿಭಾಗ-10

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

30/11/2024

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No.15		Providing and fixing pre cast solid cement concrete Kerb Stones made out of M20 with top and bottom width 114 and 165mm respectively. 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading, unloading, lead and lift transportion etc , complete as directed by the Engineer in charge of the work(from finish concrete and no painting to be done)(Data Rate) and directions of the Engineer in charge										
		Judicial Layout										
		21st Cross Road										
		LHS										
0.00	15.00	(From East to West)										
15.00	26.70		m	1	15.00					15.00		
26.70	29.00		m	1	11.70					11.70		
29.00	44.00	No Work	m	1	0.00					0.00		
44.00	59.00		m	1	15.00					15.00		
59.00	74.00		m	1	15.00					15.00		
74.00	89.00		m	1	15.00					15.00		
89.00	94.50		m	1	15.00					15.00		
94.50	105.50		m	1	5.50					5.50		
105.50	120.50	No Work	m	1	0.00					0.00		
120.50	135.50		m	1	15.00					15.00		
135.50	150.50		m	1	15.00					15.00		
150.50	151.50		m	1	1.00					1.00		
		RHS										
		(From East to West)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	91.10		m	1	1.10					1.10		
91.10	102.80	No Work	m	1	0.00					0.00		
102.80	105.90		m	1	3.10					3.10		
105.90	111.70	No Work	m	1	0.00					0.00		
111.70	122.90		m	1	11.20					11.20		
122.90	150.00	No Work	m	1	0.00					0.00		
150.00	165.90		m	1	15.90					15.90		
		15th Main Road										
		LHS										
		(From South to North)										
0.00	15.00		m	1	15.00					15.00		
15.00	26.00		m	1	11.00					11.00		
26.00	34.80	Culvert	m	1	0.00					0.00		
34.80	37.90		m	1	3.10					3.10		
37.90	45.00	No Work	m	1	0.00					0.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	131.60		m	1	11.60					11.60		
		RHS										
		(From South to North)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	122.50		m	1	2.50					2.50		
		13th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		

ಶಹಾಪುರ ಕಛೇರಿಯ ಅಧಿಕಾರಿಗಳ ಅಭಿಪ್ರಾಯದ ಪ್ರಕಾರ ಸಾ.ಸಂ.ಪ್ರ.ಕಾ.ಪ್ರಕಾರ ಸಾಮಗ್ರಿಗಳ ಸಾಗಾಣಿಕೆ ವೆಚ್ಚ ಸೇರಿಸಿ ದರ ನಿಗದಿಪಡಿಸಲಾಗಿದೆ.

30/11/2022

RUDRAPRASAD CONSULTANTS

Assistant Engineer 30/11/2022

Assistant executive Engineer

Contractor

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
45.00	54.30		m	1	9.30					9.30		
		RHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	33.40		m	1	3.40					3.40		
		1st Cross Road From 13th Main Road										
		LHS										
		(From West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	41.80		m	1	11.80					11.80		
41.80	61.10	No Work	m	1	0.00					0.00		
61.10	76.10		m	1	15.00					15.00		
76.10	91.10		m	1	15.00					15.00		
91.10	106.10		m	1	15.00					15.00		
106.10	115.60		m	1	9.50					9.50		
115.60	137.60	No Work	m	1	0.00					0.00		
137.60	152.60		m	1	15.00					15.00		
152.60	166.30		m	1	13.70					13.70		
166.30	170.20	No Work	m	1	0.00					0.00		
170.20	185.20		m	1	15.00					15.00		
185.20	190.70		m	1	5.50					5.50		
		RHS										
		(From West to East)										
0.00	19.70	No Work	m	1	0.00					0.00		
19.70	34.70		m	1	15.00					15.00		
34.70	35.00		m	1	0.30					0.30		
35.00	50.10	No Work	m	1	0.00					0.00		
50.10	61.50		m	1	11.40					11.40		
61.50	95.90	No Work	m	1	0.00					0.00		
95.90	110.90		m	1	15.00					15.00		
110.90	125.90		m	1	15.00					15.00		
125.90	140.90		m	1	15.00					15.00		
140.90	155.90		m	1	15.00					15.00		
155.90	170.90		m	1	15.00					15.00		
170.90	185.90		m	1	15.00					15.00		
185.90	190.80		m	1	4.90					4.90		
		10th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	93.30		m	1	3.30					3.30		
		RHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	57.20		m	1	12.20					12.20		
57.20	67.40	Culvert	m	1	0.00					0.00		
67.40	82.40		m	1	15.00					15.00		
82.40	97.40		m	1	15.00					15.00		
97.40	101.90		m	1	4.50					4.50		
		9th Main Road										
		LHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		

ಶಕಾರುಬ ಸಾರ್ವಜನಿಕರು ಕಾಮಗಾರಿಯ ಮಾಹಿತಿಯ ಸಲುವಾಗಿ ಕಾಮಗಾರಿಯ ಬಳಿ ಅಳವಡಿಸಿರುವ ಬೋರ್ಡ್ ಅಳತೆ ಮಾ.ಮ.ಂಂ.ಮ. ಪೆರಂಟಿಮಿ-100

03/12/2022

RUDRAPRASAD CONSULTANTS

Assistant Engineer

30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	111.10		m	1	6.10					6.10		
		RHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	23.80		m	1	8.80					8.80		
23.80	47.80	No Work	m	1	0.00					0.00		
47.80	62.80		m	1	15.00					15.00		
62.80	77.80		m	1	15.00					15.00		
77.80	92.80		m	1	15.00					15.00		
92.80	107.80		m	1	15.00					15.00		
107.80	109.40		m	1	1.60					1.60		
		1st Cross Road From 8th Main Road										
		LHS										
		(From West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	28.90		m	1	13.90					13.90		
28.90	47.40	No Work	m	1	0.00					0.00		
47.40	62.40		m	1	15.00					15.00		
62.40	75.60		m	1	13.20					13.20		
75.60	83.40	No Work	m	1	0.00					0.00		
83.40	98.40		m	1	15.00					15.00		
98.40	113.40		m	1	15.00					15.00		
113.40	128.40		m	1	15.00					15.00		
128.40	143.40		m	1	15.00					15.00		
143.40	158.40		m	1	15.00					15.00		
158.40	173.40		m	1	15.00					15.00		
173.40	188.40		m	1	15.00					15.00		
188.40	203.40		m	1	15.00					15.00		
203.40	218.40		m	1	15.00					15.00		
218.40	233.40		m	1	15.00					15.00		
233.40	243.00		m	1	9.60					9.60		
243.00	266.50	No Work	m	1	0.00					0.00		
266.50	281.50		m	1	15.00					15.00		
281.50	296.50		m	1	15.00					15.00		
296.50	303.00		m	1	6.50					6.50		
303.00	312.60	No Work	m	1	0.00					0.00		
		RHS										
		(From West to East)										
0.00	14.40		m	1	14.40					14.40		
14.40	27.10	No Work	m	1	0.00					0.00		
27.10	42.10		m	1	15.00					15.00		
42.10	42.70		m	1	0.60					0.60		
42.70	47.70	No Work	m	1	0.00					0.00		
47.70	62.70		m	1	15.00					15.00		
62.70	63.10		m	1	0.40					0.40		
63.10	87.80	No Work	m	1	0.00					0.00		
87.80	95.90		m	1	8.10					8.10		
95.90	99.70	No Work	m	1	0.00					0.00		
99.70	114.70		m	1	15.00					15.00		
114.70	129.70		m	1	15.00					15.00		
129.70	136.00		m	1	6.30					6.30		
136.00	148.60	No Work	m	1	0.00					0.00		
148.60	160.50		m	1	11.90					11.90		
160.50	173.00	No Work	m	1	0.00					0.00		
173.00	184.80		m	1	11.80					11.80		
184.80	198.60	No Work	m	1	0.00					0.00		
198.60	209.20		m	1	10.60					10.60		
209.20	221.60	No Work	m	1	0.00					0.00		
221.60	236.60		m	1	15.00					15.00		
236.60	251.60		m	1	15.00					15.00		
251.60	266.60		m	1	15.00					15.00		
266.60	281.60		m	1	15.00					15.00		
281.60	296.60		m	1	15.00					15.00		
296.60	307.50		m	1	10.90					10.90		

RUDRAPRASAD CONSULTANTS

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		2nd Cross Road From Railway Parallel Road										
		RHS										
0.00	15.00	(From East to West)										
15.00	20.10		m	1	15.00					15.00		
20.10	46.40		m	1	5.10					5.10		
46.40	61.40	No Work	m	1	0.00					0.00		
61.40	76.40		m	1	15.00					15.00		
76.40	91.40		m	1	15.00					15.00		
91.40	106.40		m	1	15.00					15.00		
106.40	121.40		m	1	15.00					15.00		
121.40	131.40		m	1	15.00					15.00		
131.40	168.50	No Work	m	1	10.00					10.00		
168.50	183.50		m	1	0.00					0.00		
183.50	198.50		m	1	15.00					15.00		
198.50	213.50		m	1	15.00					15.00		
213.50	217.00		m	1	15.00					15.00		
217.00	219.80	No Work	m	1	3.50					3.50		
219.80	224.70		m	1	0.00					0.00		
224.70	229.10	No Work	m	1	4.90					4.90		
229.10	241.20		m	1	0.00					0.00		
241.20	246.10	No Work	m	1	12.10					12.10		
246.10	261.10		m	1	0.00					0.00		
261.10	276.10		m	1	15.00					15.00		
276.10	289.70		m	1	15.00					15.00		
289.70	293.60	No Work	m	1	13.60					13.60		
293.60	308.60		m	1	0.00					0.00		
308.60	323.60		m	1	15.00					15.00		
323.60	324.50		m	1	0.90					0.90		
		LHS										
		(From East to West)										
0.00	70.60	No Work	m							0.00		
70.60	85.60		m		15.00					15.00		
85.60	100.60		m		15.00					15.00		
100.60	115.60		m		15.00					15.00		
115.60	125.20		m		9.60					9.60		
125.20	143.90	No Work	m		0.00					0.00		
143.90	158.90		m		15.00					15.00		
158.90	173.90		m		15.00					15.00		
173.90	179.80		m		5.90					5.90		
179.80	188.10	No Work	m		0.00					0.00		
188.10	201.30		m		13.20					13.20		
201.30	203.90	No Work	m		0.00					0.00		
203.90	218.90		m		15.00					15.00		
218.90	234.00		m		15.10					15.10		
234.00	242.20	No Work	m		0.00					0.00		
242.20	252.80		m		10.60					10.60		
252.80	263.20	No Work	m		0.00					0.00		
263.20	278.20		m		15.00					15.00		
278.20	293.20		m		15.00					15.00		
293.20	307.00		m		13.80					13.80		
307.00	323.20	No Work	m		0.00					0.00		
		8th Main Road										
		RHS										
		(From North to South)								15.00		
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	72.40		m	1	12.40					12.40		
		LHS										
		(From North to South)								15.00		
0.00	15.00		m	1	15.00					6.80		
15.00	21.80		m	1	6.80					0.00		
21.80	30.50	Road Break	m	1	0.00					0.00		
30.50	61.40	No Work	m	1	0.00					15.00		
61.40	76.40		m	1	15.00					13.70		
76.40	90.10		m	1	13.70							

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
37.00	45.70											
45.70	64.10	No Work	m	1	8.70					8.70		
64.10	79.10		m	1	0.00					0.00		
79.10	94.10		m	1	15.00					15.00		
94.10	109.10		m	1	15.00					15.00		
109.10	124.10		m	1	15.00					15.00		
124.10	139.10		m	1	15.00					15.00		
139.10	154.10		m	1	15.00					15.00		
154.10	155.80		m	1	1.70					1.70		
		1st B Main Road From 7th Cross Road										
		RHS										
		(From South to North)										
0.00	15.00											
15.00	30.00		m	1	15.00					15.00		
30.00	31.50		m	1	15.00					15.00		
			m	1	1.50					1.50		
		LHS										
		(From South to North)										
0.00	15.00											
15.00	30.00		m	1	15.00					15.00		
30.00	31.40		m	1	15.00					15.00		
			m	1	1.40					1.40		
		15th Cross Road From 14th Main Road										
		RHS										
		(From East to West)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	78.80		m	1	3.80					3.80		
78.80	106.10	No Work	m	1	0.00					0.00		
106.10	115.10		m	1	9.00					9.00		
115.10	134.30	No Work	m	1	0.00					0.00		
		Allalasandra Main Road From Smashana										
		LHS										
		(From West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	150.00		m	1	15.00					15.00		
150.00	165.00		m	1	15.00					15.00		
165.00	178.40		m	1	13.40					13.40		
178.40	184.90	Culvert	m	1	0.00					0.00		
184.90	199.90		m	1	15.00					15.00		
199.90	214.90		m	1	15.00					15.00		
214.90	229.90		m	1	15.00					15.00		
229.90	244.90		m	1	15.00					15.00		
244.90	259.90		m	1	15.00					15.00		
259.90	274.90		m	1	15.00					15.00		
274.90	289.90		m	1	15.00					15.00		
289.90	304.90		m	1	15.00					15.00		
304.90	310.00		m	1	5.10					5.10		
		RHS										
		(From West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	45.00		m	1	15.00					15.00		
45.00	60.00		m	1	15.00					15.00		
60.00	75.00		m	1	15.00					15.00		

03/12/2021

PMC

Assistant Engineer 30/11/202

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	90.00		m	1	15.00					15.00		
90.00	105.00		m	1	15.00					15.00		
105.00	120.00		m	1	15.00					15.00		
120.00	135.00		m	1	15.00					15.00		
135.00	150.00		m	1	15.00					15.00		
150.00	150.60		m	1	0.60					0.60		
150.60	155.00	No Work	m	1	0.00					0.00		
155.00	170.00		m	1	15.00					15.00		
170.00	185.00		m	1	15.00					15.00		
185.00	200.00		m	1	15.00					15.00		
200.00	209.30		m	1	9.30					9.30		
209.30	211.20	No Work	m	1	0.00					0.00		
211.20	215.40		m	1	4.20					4.20		
215.40	218.60	No Work	m	1	0.00					0.00		
218.60	221.20		m	1	2.60					2.60		
221.20	224.80	No Work	m	1	0.00					0.00		
224.80	230.60		m	1	5.80					5.80		
230.60	233.60	No Work	m	1	0.00					0.00		
233.60	239.30		m	1	5.70					5.70		
239.30	242.90	No Work	m	1	0.00					0.00		
242.90	257.90		m	1	15.00					15.00		
257.90	272.90		m	1	15.00					15.00		
272.90	282.60		m	1	9.70					9.70		
282.60	286.40	No Work	m	1	0.00					0.00		
286.40	301.40		m	1	15.00					15.00		
301.40	310.00		m	1	8.60					8.60		
		Judicial Layout										
		1st Main Road From 7th Cross										
		LHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	36.50		m	1	6.50					6.50		
36.50	61.70	No Work	m	1	0.00					0.00		
61.70	73.30		m	1	11.60					11.60		
73.30	110.30	No Work	m	1	0.00					0.00		
110.30	122.20		m	1	11.90					11.90		
122.20	129.30	No Work	m	1	0.00					0.00		
129.30	134.20		m	1	4.90					4.90		
134.20	146.30	No Work	m	1	0.00					0.00		
146.30	161.30		m	1	15.00					15.00		
161.30	176.30		m	1	15.00					15.00		
176.30	191.30		m	1	15.00					15.00		
191.30	206.30		m	1	15.00					15.00		
206.30	207.30		m	1	1.00					1.00		
207.30	220.10	No Work	m	1	0.00					0.00		
220.10	231.80		m	1	11.70					11.70		
231.80	256.90	No Work	m	1	0.00					0.00		
256.90	271.90		m	1	15.00					15.00		
271.90	280.10		m	1	8.20					8.20		
280.10	293.10	No Work	m	1	0.00					0.00		
		RHS										
		(From North to South)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.20		m	1	15.20					15.20		
		7th Cross From 1st Main Road										
		RHS										
		(From West to East)										
0.00	15.00		m	1	15.00					15.00		
15.00	30.00		m	1	15.00					15.00		
30.00	30.20		m	1	0.20					0.20		
30.20	46.20	No Work	m	1	0.00					0.00		
46.20	61.20		m	1	15.00					15.00		

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
61.20	76.20		m		15.00					15.00		
76.20	88.90	Total length	m	1	12.70					12.70		
		No of Kerb Stones	m							4052.20		
		Total Executed Quantity	nos		Total Length 0.45					9005.00		
		Tender Quantity								9005.00		
		Now to be paid Quantity								19802.00		
										9005.00	514.73	4635144.00
Item No.34		Providing and applying Epoxy paint of approved quality over newly laid cement concrete surface for cycle track with 2coats of primer @0.35kg/Sqm) one mid coat sprayed at 2.1kg per sqm mixed with m Sand at 3.15kg per Sqm and one top coat sprayed at 0.35kg per Sqm along with marking and painting of cycle symbol at every 50m, arrows at front and back of the cycle symbol and edge lane marking with cleaning making all necessary arrangements before painting of each layer along with all labours, lead lift, transportation of materials, HOM of Machinaries as per approved drawing, specifications and as per the instructions of Engineer In Charge Complete. (Data Rate)											
		Sandeep Unnikrishnan road										
		(From East to West)										
0.00	15.00		Sqm	1	15.00	3.00	1.90	2.45		36.75		
15.00	30.00		Sqm	1	15.00	1.90	1.80	1.85		27.75		
30.00	45.00		Sqm	1	15.00	1.80	1.80	1.80		27.00		
45.00	60.00		Sqm	1	15.00	1.80	1.85	1.83		27.38		
60.00	75.00		Sqm	1	15.00	1.85	1.85	1.85		27.75		
75.00	90.00		Sqm	1	15.00	1.85	1.85	1.85		27.75		
90.00	105.00		Sqm	1	15.00	1.85	2.00	1.93		28.88		
105.00	120.00		Sqm	1	15.00	2.00	2.00	2.00		30.00		
120.00	135.00		Sqm	1	15.00	2.00	2.00	2.00		30.00		
135.00	150.00		Sqm	1	15.00	2.00	2.05	2.03		30.38		
150.00	165.00		Sqm	1	15.00	2.05	2.10	2.08		31.13		
165.00	180.00		Sqm	1	15.00	2.10	2.00	2.05		30.75		
180.00	195.00		Sqm	1	15.00	2.00	2.20	2.10		31.50		
195.00	210.00		Sqm	1	15.00	2.20	2.25	2.23		33.38		
210.00	225.00		Sqm	1	15.00	2.25	2.30	2.28		34.13		
225.00	240.00		Sqm	1	15.00	2.30	2.25	2.28		34.13		
240.00	255.00		Sqm	1	15.00	2.25	2.30	2.28		34.13		
255.00	270.00		Sqm	1	15.00	2.30	2.35	2.33		34.88		
270.00	285.00		Sqm	1	15.00	2.35	2.45	2.40		36.00		
285.00	300.00		Sqm	1	15.00	2.45	2.50	2.48		37.13		
300.00	315.00		Sqm	1	15.00	2.50	2.50	2.50		37.50		
315.00	327.50		Sqm	1	12.50	2.50	2.60	2.55		31.88		
327.50	343.00		Sqm	1	15.50	2.60	2.80	2.70		41.85		
343.00	358.00		Sqm	1	15.00	2.80	3.20	3.00		45.00		
358.00	373.00		Sqm	1	15.00	3.20	3.20	3.20		48.00		
373.00	388.00		Sqm	1	15.00	3.20	3.40	3.30		49.50		
388.00	403.00		Sqm	1	15.00	3.40	3.40	3.40		51.00		
403.00	418.00		Sqm	1	15.00	3.40	3.40	3.40		51.00		
418.00	433.00		Sqm	1	15.00	3.40	3.40	3.40		51.00		
433.00	448.00		Sqm	1	15.00	3.40	3.40	3.40		51.00		
448.00	463.00		Sqm	1	15.00	3.40	3.35	3.38		50.63		
463.00	478.00		Sqm	1	15.00	3.35	3.30	3.33		49.88		
478.00	493.00		Sqm	1	15.00	3.30	3.25	3.28		49.13		
493.00	508.00		Sqm	1	15.00	3.25	3.25	3.25		48.75		
508.00	523.00		Sqm	1	15.00	3.25	3.20	3.23		48.38		
523.00	538.00		Sqm	1	15.00	3.20	3.20	3.20		48.00		
538.00	553.00		Sqm	1	15.00	3.20	3.20	3.20		48.00		
553.00	568.00		Sqm	1	15.00	3.20	3.15	3.18		47.63		
568.00	583.00		Sqm	1	15.00	3.15	3.13	3.14		47.10		
583.00	598.00		Sqm	1	15.00	3.13	3.15	3.14		47.10		
598.00	613.00		Sqm	1	15.00	3.15	3.10	3.13		46.88		
613.00	628.00		Sqm	1	15.00	3.10	3.10	3.10		46.50		
628.00	643.00		Sqm	1	15.00	3.10	3.10	3.10		46.50		
643.00	658.00		Sqm	1	15.00	3.10	3.10	3.10		46.50		
658.00	673.00		Sqm	1	15.00	3.10	3.15	3.13		46.88		
673.00	688.00		Sqm	1	15.00	3.15	3.20	3.18		47.63		
688.00	703.00		Sqm	1	15.00	3.20	3.25	3.23		48.38		
703.00	718.00		Sqm	1	15.00	3.25	3.30	3.28		49.13		
718.00	733.00		Sqm	1	15.00	3.30	3.30	3.30		49.50		
733.00	748.00		Sqm	1	15.00	3.30	3.25	3.28		49.13		
			Sqm	1	15.00	3.25	3.20	3.23		48.38		
		Total Executed Quantity								2047.43		
		Tender Quantity								3000.00		
		Now to be paid Quantity								2047.43	2639.63	5404445.00

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer 30/11/2022

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 35		Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge in Cement motor										
		Vide Total executed Quantity from premeasuremet Page no	Sqm									
		Total Executed Quantity								15.60		
		Tender Quantity								15.60		
		Now to be Paid Quantity								15.60		
Item No. 36		Dismantling tile work in floors and roofs laid in cement mortar including stacking material to the appropriate disposal area as per direction of Engineer-in-charge. For thickness of tiles 10 mm to 25 mm								15.60	881.13	13746.00
		Vide Total executed Quantity from premeasuremet Page no	Sqm									
		Total Executed Quantity								28.44		
		Tender Quantity								28.44		
		Now to be Paid Quantity								28.44		
Item No. 37		Demolishing R C C work manually by mechanical means including stacking of steel bars and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in -charge								28.44	41.32	1176.00
		Vide Total executed Quantity from premeasuremet Page no	Sqm									
		Total Executed Quantity								5.75		
		Tender Quantity								5.75		
		Now to be Paid Quantity								5.75		
Item No. 38		Earth work excavation for Foundation by mechanical means for all works & depth upto 3 m, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1 5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In ordinary/soft rock without blasting upto 1 5 m depth								5.75	2074.95	11939.00
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								122.17		
		Tender Quantity								122.17		
		Now to be Paid Quantity								123.45		
Item No. 39		Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1 5 m including cost of labour, tools & other appurtenances required to complete the work. Depth exceeding 1 5m, but not exceeding 3 m								122.17	303.76	37110.00
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								20.91		
		Tender Quantity								20.91		
		Now to be Paid Quantity								561.59		
Item No. 40		Providing and Filling in foundation with granite / trap broken metal 100mm and down size, with approved sand including hand packing, rammang, watering, including cost of all materials and labour with all lead and lift complete as per specifications.								20.91	222.24	4648.00
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								26.62		
		Tender Quantity								26.62		
		Now to be Paid Quantity								109.21		
Item No. 41		Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1 5 m								26.62	2860.04	76123.00
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								16.87		
		Tender Quantity								16.87		
		Now to be Paid Quantity								239.60		
Item No. 42		Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1 6 (1 cement 6 coarse sand)								16.87	227.82	3844.00
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								83.38		
		Tender Quantity								83.38		
		Now to be Paid Quantity								354.36		
										83.38	6055.11	504849.00

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 20-11-2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 43		Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates										
		Vide Total executed Quantity from premeasuremet Page no.	Cum									
		Total Executed Quantity								3.86		
		Tender Quantity								3.86		
		Now to be Paid Quantity								3.91		
Item No. 44		Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA)									3.86	7386.24	28474.00
		Vide Total executed Quantity from premeasuremet Page no	Cum							10.74		
		Total Executed Quantity								10.74		
		Tender Quantity								94.28		
		Now to be Paid Quantity								10.74	7580.39	81387.00
Item No. 45		Providing and laying in position Reinforced cement concrete for all Foundation works. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in finished layers, well compacted using needle vibrators, including all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all the other appurtenances required to complete the work as per technical specifications. M25 Design Mix Using 20 mm nominal size graded crushed coarse aggregates with 20% partial replacement with Recycled concrete aggregate (RCA)											
		Vide Total executed Quantity from premeasuremet Page no	Cum							0.53		
		Total Executed Quantity								0.53		
		Tender Quantity								44.88		
		Now to be Paid Quantity								0.53	7720.77	4065.00
Item No. 54		Providing Thermo-Mechanically Treated bars of grade Fe-550 Steel reinforcement for R C C work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members wherever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately) and directions of the Engineer in charge										
		Vide Total executed Quantity from premeasuremet Page no	kg							1481.06		
		Total Executed Quantity								1481.06		
		Tender Quantity								29899.49		
		Now to be Paid Quantity								1481.06	118.38	175328.00
Item No. 60		Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterpeoofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge										
Measurement Taken on												
		Sump								4.41		
		Bottom raft	Sqm	1	2.15	2.05				9.89		
		Side wall	Sqm	2	2.15	2.30				9.43		
		Side wall	Sqm	2	2.05	2.30						
		Watchman Shed								34.17		
		slab	Sqm	1	10.20	3.35				1.47		
		Slab projection	Sqm	1	0.30	4.90				59.37		
		Total Executed Quantity								165.67		
		Tender Quantity								59.37	831.99	49394.00
		Now to be Paid Quantity										
Item No. 63		Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572 2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.										
Measurement Taken on												
		Judicial layout										
		Gallery								1.45	86.06	
		Southern	Sqm	1	59.35					2.25	26.55	
			Sqm	1	11.80							

RUDRAPRASAD CONSTRUCTIONS

Assistant Engineer 30/11/2022

Assistant Executive Engineer

Contractor PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Westernside	Sqm	1	4.41				1.20	5.29		
		Easternside	Sqm	1	44.15				1.02	45.03		
		Easternside piller	Sqm	1	33.55				2.00	67.10		
		Compound wall	Sqm	8	0.65				2.00	10.40		
		Easternside										
		Easternside piller	Sqm	2	33.90				1.80	61.02		
		Northen side	Sqm	8	0.65				1.80	9.36		
		Northen side piller	Sqm	1	73.00				1.80	131.40		
		Easternside gallery close	Sqm	19	0.65				1.80	22.23		
		Westernside Gallery close	Sqm	2	7.65				1.35	20.66		
		Southern side gallery close	Sqm	1	5.25				1.60	8.40		
			Sqm	2	2.32				1.60	7.42		
		Watchmen shed	Sqm	2	3.70				1.00	7.40		
		Short wall										
		Long wall	Sqm	2	3.35				2.65	17.76		
		Deduction	Sqm	2	10.60				2.65	56.18		
		D1										
		W1	Sqm	-1	1.00				2.10	-2.10		
		W2	Sqm	-1	0.90				0.90	-0.81		
		Parapet wall long wall	Sqm	-1	1.20				1.50	-1.80		
		Parapet wall Short wall	Sqm	2	10.60				0.45	9.54		
		Projection parapet wall	Sqm	2	3.35				0.45	3.02		
		Total Executed Quantity	Sqm	1	4.90				0.60	2.94		
		Tender Quantity								593.04		
		Quantity Upto 125%								515.47		
		Now to be Paid Quantity								593.04		
		Quantity Upto 125%										
										593.04	1342.35	796065.08

Item No. 64	Providing 20 mm cement plaster of mix 1:4 (1 cement 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge
Measurement Taken on	

		Judicial layout										
		Gallery										
		Southern	Sqm	1	59.35				1.45	86.06		
			Sqm	4	11.80				2.68	31.62		
			Sqm	1	4.41				1.25	5.51		
		Westernside	Sqm	1	44.15				1.02	45.03		
		Easternside	Sqm	2	33.55				2.00	134.20		
		Easternside top	Sqm	1	33.55	0.20				6.71		
		Easternside piller	Sqm	8	0.65				2.00	10.40		
		Easternside piller top	Sqm	8	0.25	0.20				0.40		
		Compound wall										
		Easternside	Sqm	2	33.90				1.80	122.04		
		Easternside top	Sqm	1	33.90	0.20				6.78		
		Easternside piller	Sqm	8	0.65				1.80	9.36		
		Easternside piller top	Sqm	8	0.25	0.20				0.40		
		Northen side	Sqm	2	73.00				1.80	262.80		
		Northen side top	Sqm	1	73.00	0.20				14.60		
		Northen side piller	Sqm	19	0.65				1.80	22.23		
		Northen side piller top	Sqm	19	0.25	0.20				0.95		
		Easternside gallery close	Sqm	2	7.65				1.35	20.66		
		Westernside Gallery close	Sqm	1	5.25				1.60	8.40		
		Southern side gallery close	Sqm	2	2.32				1.60	7.42		
			Sqm	2	3.70				1.00	7.40		
		Watchmen shed out side plastering										
		Short wall	Sqm	2	3.35				4.00	26.80		
		Long wall	Sqm	2	10.60				4.00	84.80		
		Projection parapet wall	Sqm	1	4.98				0.60	2.99		
			Sqm	2	0.60				0.60	0.72		
		Parapet wall long wall	Sqm	2	10.60				0.60	12.72		
		Parapet wall Short wall	Sqm	2	3.35				0.60	4.02		
		Deduction										
		D1	Sqm	-1	1.00				2.10	-2.10		
		W1	Sqm	-1	0.90				0.90	-0.81		
		W2	Sqm	-1	1.20				1.50	-1.80		
		Total Executed Quantity								930.31		
		Tender Quantity								874.16		
		Quantity Upto 125%								930.31		

ಸಾರ್ವಜನಿಕರಿಂದ ಪಾಲಿಕೆ ಅಧಿಕಾರಿಗಳು ಅಳತೆಯಂತೆ ಅಳತೆಯಂತೆ ಅಂದಾಜಿನ ಅಳತೆಗಳನ್ನು ಪರಿಶೀಲಿಸಿ.

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

30-11-2022

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Now to be Paid Quantity										
		Quantity Upto 125%								930.31	342.85	318959.00
Item No. 66		Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1 5 (1 cement 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1 3 (1 cement 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge										
Measurement Taken on												
		Watchmen shed inside plastering										
		Short wall	Sqm	2	3 35				2 93	19 63		
		Long wall	Sqm	2	10 60				2 93	62 12		
		Deduction										
		D1	Sqm	-0 5	1 00				2 10	-1 05		
		W1	Sqm	-0 5	0 90				0 90	-0 41		
		W2	Sqm	-0 5	1 20				1 50	-0 90		
		Total Executed Quantity								79.39		
		Tender Quantity								657.75		
		Now to be Paid Quantity								79.39	367.42	29171.00
Item No. 68		Painting with synthetic enamel paint of approved brand and manufacture to give an even shade Two coats on new work after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge										
Measurement Taken on												
		Watchmen shed inside plastering										
		Short wall	Sqm	2	3 35				2 93	19 63		
		Long wall	Sqm	2	10 60				2 93	62 12		
		Deduction										
		D1	Sqm	-0 5	1 00				2 10	-1 05		
		W1	Sqm	-0 5	0 90				0 90	-0 41		
		W2	Sqm	-0 5	1 20				1 50	-0 90		
		Total Executed Quantity								79.39		
		Tender Quantity								1476.02		
		Now to be Paid Quantity								79.39	100.51	7980.00
Item No. 69		Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge										
Measurement Taken on												
		Short wall	Sqm	2	3 35				2 93	19 63		
		Long wall	Sqm	2	10 60				2 93	62 12		
		Deduction										
		D1	Sqm	-0 5	1 00				2 10	-1 05		
		W1	Sqm	-0 5	0 90				0 90	-0 41		
		W2	Sqm	-0 5	1 20				1 50	-0 90		
		Total Executed Quantity								79.39		
		Tender Quantity								1026.02		
		Now to be Paid Quantity								79.39	92.69	7359.00
Item No. 70		Finishing walls with water proofing cement paint of required shade New work (Two coats applied @ 4 84 kg/10 m²) to give an even shade after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge										
Measurement Taken on												
		Judicial layout										
		Gallery										
		Southern	Sqm	1	59 35				1 45	86 06		
			Sqm	1	11 80				2 68	31 62		
			Sqm	1	4 41				1 25	5 51		
			Sqm	1	44 15				1 02	45 03		
		Westernside	Sqm	2	33 55				2 00	134 20		
		Easternside	Sqm	1	33 55	0 20				6 71		
		Easternside top	Sqm	8	0 65				2 00	10 40		
		Easternside piller	Sqm	8	0 25	0 20				0 40		
		Easternside piller top										
		Compound wall							1 80	122 04		
		Easternside	Sqm	1	33 90	0 20				6 78		
		Easternside top	Sqm	8	0 65				1 80	9 36		
		Easternside piller	Sqm	8	0 25	0 20				0 40		
		Easternside piller top	Sqm	73 00					1 80	262 80		
		Northen side	Sqm	1	73 00	0 20				14 60		
		Northen side top	Sqm	19	0 65				1 80	22 23		
		Northen side piller	Sqm	19	0 25	0 20				0 95		
		Northen side piller top										

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Easternside gallery close	Sqm	2	7.65				1.35	20.66		
		Westernside Gallery close	Sqm	1	5.25				1.60	8.40		
		Southern side gallery close	Sqm	2	2.32				1.60	7.42		
			Sqm	2	3.70				1.00	7.40		
		Watchmen shed out side plastering										
		Short wall	Sqm	2	3.35				4.00	26.80		
		Long wall	Sqm	2	10.60				4.00	84.80		
		Projection parapet wall	Sqm	1	4.98				0.60	2.99		
			Sqm	1	0.60				0.60	0.72		
		Parapet wall long wall	Sqm	2	10.60				0.60	12.72		
		Parapet wall Short wall	Sqm	2	3.35				0.60	4.02		
		Deduction										
		D1	Sqm	1	1.00				2.10	-2.10		
		W1	Sqm	1	0.90				0.90	-0.81		
		W2	Sqm	1	1.20				1.50	-1.80		
		Total Executed Quantity								930.31		
		Tender Quantity								859.94		
		Quantity Upto 125%								930.31		
		Now to be Paid Quantity										
		Quantity Upto 125%								930.31	73.71	68574.00
Item No. 72		Providing and laying vitrified floor tiles in different sizes (thickness to be specified by the manufacturer) with water absorption less than 0.08% and conforming to IS: 15622, of approved make, all colours and shades, laid on 20mm thick cement mortar 1:4 (1 cement : 4 coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including grouting the joints with white cement and matching pigments etc , complete										
Measurement Taken on												
		Badminton Court										
		Eastern Side	Sqm	1	26.27	1.91				50.18		
		Western Side	Sqm	1	20.25	2.01				40.70		
		Northern Side	Sqm	1	26.27	1.89				49.65		
		Southern side	Sqm	1	20.25	1.80				36.45		
		Total Executed Quantity								176.98		
		Tender Quantity								37.10		
		Quantity Upto 125%								46.38		
		Quantity Above 125%								130.60		
		Now to be Paid Quantity										
		Quantity Upto 125%								46.38	1226.21	56866.00
		Quantity Above 125%								130.60	1226.16	160141.00
Item No. 73		Providing and fixing flush door shutter made out of solid core block board type, well seasoned , chemicaly treated hard wood battens and internal frame with minimum 45 mm wide wooden frame alround door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door useing liquid phenol formaldehyde resin as per IS specifications 2202 (part-I) 1991 from manufacturer complete as per specification. -do- 30 mm thick both side commercial										
Measurement Taken on												
		Watchmen shed										
		D1	Sqm	1	0.90				2.10	1.89		
		Total Executed Quantity								1.89		
		Tender Quantity								1.89		
		Now to be Paid Quantity								1.89	2946.03	5568.00
Item No. 74		Providing Salwood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, usage charges complete as per specifications.										
Measurement Taken on												
		Watchmen shed										
		D1	Cum	1	5.10	0.08			0.10	0.04		
		Total Executed Quantity								0.04		
		Tender Quantity								0.04	100947.95	3862.00
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 75		Providing & fixing of 3-track x 2-panel sliding windows made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free, gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the window frame. The outer frame having an overall size of 108mm width x 45mm height with reinforcement of 1mm thickness and Sash with overall size of 39mm x 75mm with GI reinforcement of 2mm and mesh sash of size 37mm x 58mm. Coextruded Glazing bead for fixing of glass shall be of size 20mm x 24 mm. Windows shall be provided with 6mm plain float glass, standard hardware& Multi point locking system with touch lock. Wall thickness of frame & sash shall be of 2mm-2 5mm. Maximum possible size – 2419mm x 2200mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made).										
Measurement Taken on												
		Watchmen shed										
		W1	Sqm	1	1 20				1 50	1 80		
		W2	Sqm	1	0 90				0 90	0 81		
		Total Executed Quantity								2.61		
		Tender Quantity								4.20		
		Now to be Paid Quantity								2.61	8085.40	21103.00
Item No. 77		Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approvedsteel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc										
Measurement												
		Watchmen shed										
		W1	Kg	1					37 80	37 80		
					Assume 21kg per Sqm							
		W2	Kg	1					17 01	17 01		
					Assume 21kg per Sqm							
		Total Executed Quantity								54.81		
		Tender Quantity								844.20		
		Now to be Paid Quantity								54.81	190.97	10468.00
Item No. 79		Painting Steel work with Deluxe Multi Surface Paint to give an even shade. Two coat applied @ 0.90 ltr/10 m² over an under coat of primer applied @ 0.80 ltr/10 m² of approved brand and manufacture including preparing the surface after thoroughly cleaning oil, grease, dirt and foreign matter, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge										
Measurement Taken on												
		Watchmen shed										
		W1	Sqm	1	1 20				1 50	1 80		
		W2	Sqm	1	0 90				0 90	0 81		
		Total Executed Quantity								2.61		
		Tender Quantity								126.48		
		Now to be Paid Quantity								2.61	118.38	309.00
Item No. 88		Design and Detailed Engineering supply and Erection of Structural Steel Support complete with 2 coat of epoxy primer coating and with necessary fixing transportation site supervision and commissioning of tensioned membrane structure including preparation of membrane shop drawings of PVC tensioned membraneRoof Structure consisting of Flying mast out of IS make CHS Floder clips Aluminium clamp boards hardware like bolts screws washers,keder profile extrusion to recive bolts galvonized cablex as perandian standard The tensile membrane made from germany make mehler valmex FR900-type II,with 100% white colour,PVDF-lacquer on both sides protected against microbat and fungal attack UV-protected with weight og 90g/sqm with 25 years warranty all inclusive and complete as per Engineers instructions includig all lead and lift and as per the directions of the Engineer incharge I Tenders shall not be under a Declaration of ineligibility for corrupt and fraudulent practices issued by the Government of ineligibility for corrupt and fradulent practices issued by the government of Karnataka (GOK)/Bruhat Banglore Mahanagara palike (BBMP)2. tenders from Joint ventures are not acceptable										
Measurement Taken on												
		Judicial layout										
		Gallery										
		Southern	Sqm	1	58 90			6 60		388 74		
			Sqm	1	11 80			6 60		77 88		
		Westernside	Sqm	1	42 00			6 60		277 20		
		Easternside	Sqm	1	33 90			6 60		223 74		
		Total Executed Quantity								980.10		
		Tender Quantity								980.43		
		Now to be Paid Quantity								980.10	15228.65	14925600.00
Item No. 89		Construction of Embankment with approved materials deposited at site from roadway cutting and excavation from drain and foundation of other structures graded with desired compaction										
			Cum							34446.38		
		Vide Total executed Quantity from premeasurement Page no								34446.38		
		Total Executed Quantity								34446.38		
		Tender Quantity								34446.38	126.19	4346789.00
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 90		Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, including cost of labour,rolling,water, all materials,usage& all other appurtenaces required to complete the work.										
		Vide Total executed Quantity from premeasuremet Page no	Cum									
		Total Executed Quantity								4234.56		
		Tender Quantity								4234.56		
		Now to be Paid Quantity								4395.33		
										4234.56	448.94	1901064.00
Item No. 91		Providing and placing on terrace(at all floor levels), polyethylene water storage tanks as per IS 12701 marked,with cover and suitable locking arrangement and making necessary holes for inlet,outlet and overflow pipes but without fittings and the base support for tank(For 1000 litre capacity)										
Measurement Taken on												
		Judicial layout										
		Water Tanks	Ltr	1	2000.00					2000.00		
		Total Executed Quantity								2000.00		
		Tender Quantity								2000.00		
		Now to be Paid Quantity								2000.00	8.93	17860.00
Item No. 94		Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvalinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing , curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. ** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent. and as per the direction of engineer incharge of work										
Measurement Taken on												
		Watchmen shed										
		watchmen shed	Sqm	2	9.60	3.60				34.56		
		Skerting										
			Sqm	2	9.60				0.10	1.92		
			Sqm	2	3.60				0.10	0.72		
		Deduction										
		D	Sqm	-1	0.90				0.10	-0.09		
		Total Executed Quantity								37.11		
		Tender Quantity								215.00		
		Now to be Paid Quantity								37.11	3217.41	119399.00
Item No. 102		Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar Moorum (Tipper 5.5 m3)										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no								4508.44		
		Total Executed Quantity								4508.44		
		Tender Quantity								13374.81		
		Now to be Paid Quantity								4508.44	131.78	594123.00
Item No. 103		Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t km										
			T km									
		Vide Total executed Quantity from premeasuremet Page no								5770.80		
		Total Executed Quantity								5770.80		
		Tender Quantity								17119.76		
		Now to be Paid Quantity								5770.80	107.21	618688.00
Item No. 104		Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc , and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 19/20mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work.										
			mtr									
		Vide Total executed Quantity from premeasuremet Page no								385.00		
		Total Executed Quantity								385.00		
		Tender Quantity								585.00		
		Now to be Paid Quantity								385.00	61.93	23844.00
Item No. 105		Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc , and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 25mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work 25mm dia 2mm thick necessary 25mm dia 2mm thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work.										
			mtr									
		Vide Total executed Quantity from premeasuremet Page no								825.00		
		Total Executed Quantity								825.00		
		Tender Quantity								1125.00		
		Now to be Paid Quantity								825.00	71.07	58633.00

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 106		Concealed Conduit System Supplying heavy gauge PVC conduit pipe mm dia mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary 32mm dia 2mm thick thick(including audio system)complete and as per the directions of the Engineer-in-charge of the work										
		Vide Total executed Quantity from premeasuremet Page no.	mtr									
		Total Executed Quantity								85.00		
		Tender Quantity								85.00		
		Now to be Paid Quantity								170.00		
Item No. 107		Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall								85.00	94.42	8026.00
			Mtr									
		Vide Total executed Quantity from premeasuremet Page no.										
		Total Executed Quantity								25.00		
		Tender Quantity								25.00		
		Now to be Paid Quantity								200.00		
Item No. 108		Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm etc as required. 25mm.								25.00	26.40	660.00
			Mtr									
		Vide Total executed Quantity from premeasuremet Page no.										
		Total Executed Quantity								40.00		
		Tender Quantity								40.00		
		Now to be Paid Quantity								155.00		
Item No. 109		Supplying PVC/GI flexible conduit pipe mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm complete and as per the directions of the Engineer-in-charge of the work								40.00	28.43	1138.00
			Mtr									
		Vide Total executed Quantity from premeasuremet Page no.								90.00		
		Total Executed Quantity								90.00		
		Tender Quantity								390.00		
		Now to be Paid Quantity								90.00	31.47	2833.00
Item No. 110		Supplying And Fixing Metal Fan Box with Round Hook										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-Office room	Each	2						2.00		
		DB-Changeroom	Each	2						4.00		
		Total Executed Quantity								6.00		
		Tender Quantity								41.00		
		Now to be Paid Quantity								6.00	165.48	993.00
Item No. 111		Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1 5Sq mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet GROUP A Short point upto 3Mtr from tapping point to out let via switch box										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB- parking	Each	4						4.00		
		DB -male and female toilet	Each	3						3.00		
		DB-Office room	Each	2						2.00		
		Total Executed Quantity								9.00		
		Tender Quantity								137.00		
		Now to be Paid Quantity								9.00	254.83	2294.00
Item No. 112		Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box										
Measurement Taken on												
		Judicial Layout										
		ground floor								6.00		
		DB- parking	Each	6						4.00		
		DB -male and female toilet	Each	4						4.00		
		DB-Office room	Each	4						14.00		
		Total Executed Quantity								17.00		
		Tender Quantity								14.00	366.50	5131.00
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Assistant Executive Engineer

PMC

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 113		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of GROUP -A. 1 5 sqmm.										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	mtr	1	100.00					100.00		
		DB-male and female toilet	mtr	1	150.00					150.00		
		DB-Office room	mtr	1	100.00					100.00		
		DB-Badminton court wall	mtr	1	350.00					350.00		
		DB-Panelboard	mtr	1	75.00					75.00		
		Total Executed Quantity								775.00		
		Tender Quantity								1725.00		
		Now to be Paid Quantity								775.00	26.40	20460.00
Item No. 114		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of GROUP -A 2 5 sqmm										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	mtr	1	150.00					150.00		
		DB-male and female toilet	mtr	1	200.00					200.00		
		DB-Office room	mtr	1	250.00					250.00		
		DB-Badminton court wall	mtr	1	900.00					900.00		
		DB-Panelboard	mtr	1	180.00					180.00		
		Total Executed Quantity								1680.00		
		Tender Quantity								2480.00		
		Now to be Paid Quantity								1680.00	40.61	68225.00
Item No. 115		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694 1990 & confirming to GTP of GROUP -A 4 sqmm.										
Measurement Taken on												
		Judicial Layout										
		ground floor								200.00		
		DB-Walls	mtr	1	200.00					200.00		
		Total Executed Quantity								290.00		
		Tender Quantity								200.00	59.90	11980.00
		Now to be Paid Quantity										
Item No. 116		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C C wall 1-3Way										
Measurement Taken on												
		Judicial Layout										
		ground floor								2.00		
		DB-front area	Each	1	2.00					3.00		
		DB-male and female toilet	Each	1	3.00					4.00		
		DB-Office room	Each	1	4.00					8.00		
		DB-Badminton court wall	Each	1	8.00					4.00		
		DB-Panelboard	Each	1	4.00					21.00		
		Total Executed Quantity								71.00		
		Tender Quantity								21.00	124.87	2623.00
		Now to be Paid Quantity										
Item No. 117		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C C wall 6Way										
Measurement Taken on												
		Judicial Layout								3.00		
		ground floor								4.00		
		DB-front area	Each	1	3.00					3.00		
		DB-male and female toilet	Each	1	4.00					3.00		
		DB-Office room	Each	1	3.00					2.00		
		DB-Badminton court wall	Each	1	3.00					15.00		
		DB-Panelboard	Each	1	2.00					50.00		
		Total Executed Quantity								15.00	215.23	3229.00
		Tender Quantity										
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer 30/11/2022

3/12/22

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 118		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C C wall 8Way.										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	2.00					2.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	3.00					3.00		
		DB-Panelboard	Each	1	1.00					1.00		
		Total Executed Quantity								8.00		
		Tender Quantity								8.00		
		Now to be Paid Quantity								8.00	253.81	2031.00
Item No. 119		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C C wall 10-12Way										
Measurement Taken on												
		Judicial Layout										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	1.00					1.00		
		DB-Office room	Each	1	3.00					3.00		
		DB-Badminton court wall	Each	1	3.00					3.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								10.00		
		Tender Quantity								48.00		
		Now to be Paid Quantity								10.00	329.95	3300.00
Item No. 120		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module										
Measurement Taken on												
		Judicial Layout										
		DB-front area										
		DB-male and female toilet	Each	1	3.00					3.00		
		DB-Office room	Each	1	5.00					5.00		
		DB-Badminton court wall	Each	1	4.00					4.00		
		DB-Panelboard	Each	1	3.00					3.00		
		Total Executed Quantity								15.00		
		Tender Quantity								65.00		
		Now to be Paid Quantity								15.00	154.32	2315.00
Item No. 121		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 6 Module										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	4.00					4.00		
		DB-male and female toilet	Each	1	5.00					5.00		
		DB-Office room	Each	1	6.00					6.00		
		DB-Badminton court wall	Each	1	3.00					3.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								20.00		
		Tender Quantity								20.00		
		Now to be Paid Quantity								20.00	247.72	4955.00
Item No. 122		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 8 Module										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	4.00					4.00		
		DB-male and female toilet	Each	1	5.00					5.00		
		DB-Office room	Each	1	6.00					6.00		
		DB-Badminton court wall	Each	1	3.00					3.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								20.00		
		Tender Quantity								34.00		
		Now to be Paid Quantity								20.00	306.60	6132.00

RUDRAPRASAD CONTRACTS BANGALORE

PMC

Assistant Engineer 30/11/2022

Assistant executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 123		Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box12 Module										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	3.00					3.00		
		DB-Office room	Each	1	3.00					3.00		
		DB-Badminton court wall	Each	1	2.00					2.00		
		DB-Panelboard	Each	1	3.00					3.00		
		Total Executed Quantity								12.00		
		Tender Quantity								26.00		
		Now to be Paid Quantity								12.00	368.40	4421.00
Item No. 124		Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps one way										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	3.00					3.00		
		DB-male and female toilet	Each	1	2.00					2.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	2.00					2.00		
		DB-Panelboard	Each	1	1.00					1.00		
		Total Executed Quantity								9.00		
		Tender Quantity								19.00		
		Now to be Paid Quantity								9.00	89.34	805.00
Item No. 125		Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps Two way										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	1.00					1.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	1.00					1.00		
		DB-Panelboard	Each	1	1.00					1.00		
		Total Executed Quantity								5.00		
		Tender Quantity								5.00		
		Now to be Paid Quantity								5.00	154.32	772.00
Item No. 126		Stepped Fan Regulator										
Measurement Taken on												
		Judicial Layout										
		ground floor								1.00		
		DB-front area	Each	1	1.00					2.00		
		DB-Office room	Each	1	2.00					3.00		
		Total Executed Quantity								3.00		
		Tender Quantity								3.00	317.77	954.00
		Now to be Paid Quantity										
Item No. 127		16Amps one way switch										
Measurement Taken on												
		Judicial Layout										
		ground floor								1.00		
		DB-front area	Each	1	1.00					2.00		
		DB-male and female toilet	Each	1	2.00					1.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	1.00					2.00		
		DB-Panelboard	Each	1	2.00					7.00		
		Total Executed Quantity								7.00		
		Tender Quantity								7.00	252.80	1770.00
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer 30/11/2022

30/11/22

Assistant executive Engineer

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 128		TV/Telephone socket										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-Office room	Each	1	1.00							
		Total Executed Quantity								1.00		
		Tender Quantity								1.00		
		Now to be Paid Quantity								1.00		
Item No. 129		Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab								1.00	149.24	150.00
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	mtr	1	25.00					25.00		
		DB-male and female toilet	mtr	1	21.00					21.00		
		DB-Office room	mtr	1	30.00					30.00		
		DB-Badminton court wall	mtr	1	25.00					25.00		
		DB-Panelboard	mtr	1	10.00					10.00		
		Total Executed Quantity								111.00		
		Tender Quantity								111.00		
		Now to be Paid Quantity								111.00	8.12	902.00
Item No. 130		Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 15Watts 230V CFL lamp										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	1.00					1.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	1.00					1.00		
		DB-Panelboard	Each	1	1.00					5.00		
		Total Executed Quantity								5.00		
		Tender Quantity								5.00	69.04	346.00
		Now to be Paid Quantity										
Item No. 131		Supplying CFL mirror light fitting with 1x11W CFL lamp, choke, Perspex cover and completely wired for use on 230V 50Hz AC supply										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	2.00					2.00		
		DB-male and female toilet	Each	1	6.00					6.00		
		DB-Office room	Each	1	2.00					2.00		
		DB-Badminton court wall	Each	1	12.00					12.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								24.00		
		Tender Quantity								24.00	659.80	15836.00
		Now to be Paid Quantity										
Item No. 132		LED Indoor Supplying of 2' feet - LED PVC Square Batten W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80 Power Input 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 4' - 28 watts complete and as per the directions of the Engineer-in-charge of the work										
Measurement Taken on												
		Judicial Layout										
		ground floor								2.00		
		DB-front area	Each	1	2.00					2.00		
		DB-male and female toilet	Each	1	2.00					2.00		
		DB-Office room	Each	1	2.00					8.00		
		DB-Badminton court wall	Each	1	8.00					1.00		
		DB-Panelboard	Each	1	1.00					15.00		
		Total Executed Quantity								91.00		
		Tender Quantity								15.00	503.40	7551.00
		Now to be Paid Quantity										

RUDRAPRASAD CONTRACTS BANGALORE

Contractor

PMC

Assistant Engineer 30/11/2022

30/11/22

Assistant Executive Engineer

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 133		Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	3.00					3.00		
		DB-male and female toilet	Each	1	6.00					6.00		
		DB-Office room	Each	1	3.00					3.00		
		DB-Badminton court wall	Each	1	10.00					10.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								24.00		
		Tender Quantity								24.00		
		Now to be Paid Quantity								24.00	1500.50	36012.00
Item No. 134		Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		DB-front area	Each	1	1.00					1.00		
		DB-male and female toilet	Each	1	3.00					3.00		
		DB-Office room	Each	1	1.00					1.00		
		DB-Badminton court wall	Each	1	8.00					8.00		
		DB-Panelboard	Each	1	2.00					2.00		
		Total Executed Quantity								15.00		
		Tender Quantity								15.00	1268.00	19020.00
		Now to be Paid Quantity										
Item No. 135		60W highbay LED linear type light fixture make-crompton ,model -LHBL60CDL										
Measurement Taken on												
		Judicial Layout										
		ground floor								1.00		
		DB-front area	Each	1	1.00					1.00		
		DB-Office room	Each	1	1.00					100.00		
		DB-Badminton court wall	Each	1	100.00					2.00		
		DB-Panelboard	Each	1	2.00					104.00		
		Total Executed Quantity								104.00		
		Tender Quantity								104.00	8121.50	844668.00
		Now to be Paid Quantity										
Item No. 136		Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps SP										
Measurement Taken on												
		Judicial Layout										
		ground floor								6.00		
		ground floor DB	Each	1	6.00					6.00		
		Total Executed Quantity								6.00		
		Tender Quantity								6.00	530.90	3186.00
		Now to be Paid Quantity										
Item No. 137		Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps SP										
Measurement Taken on												
		Judicial Layout								5.00		
		ground floor								5.00		
		ground floor DB	Each	1	5.00					7.00		
		Total Executed Quantity								5.00	530.90	2655.00
		Tender Quantity										
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer 30/11/2022

Contractor PMC

Assistant executive Engineer 30/11/22

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 138		40-63Amps DP										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		ground floor DB	Each	1	2.00					2.00		
		FF DB	Each	1	2.00					2.00		
		SF DB	Each	1	2.00					2.00		
		Total Executed Quantity								2.00		
		Tender Quantity								6.00		
		Now to be Paid Quantity								6.00		
Item No. 139		40-63Amps TPN								6.00	1383.65	8302.00
Measurement Taken on												
		Judicial Layout										
		ground floor										
		ground floor DB	Each	1	2.00					2.00		
		Total Executed Quantity								2.00		
		Tender Quantity								2.00		
		Now to be Paid Quantity								2.00	2435.40	4871.00
Item No. 140		Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure II - Double Door 12Way SP &N										
Measurement Taken on												
		Judicial Layout										
		ground floor										
		ground floor DB	Each	1	2.00					2.00		
		Total Executed Quantity								29.00		
		Tender Quantity								2.00	2098.40	4197.00
		Now to be Paid Quantity										
Item No. 141		Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure III - Double Door 4Way TP &N										
Measurement Taken on												
		Judicial Layout										
		ground floor								1.00		
		ground floor DB	Each	1	1.00					1.00		
		Total Executed Quantity								1.00		
		Tender Quantity								1.00	3099.40	3100.00
		Now to be Paid Quantity										
Item No. 142		Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker [ELMCB] 240/450V up to 300mA sensitivity on existing wood/panel board. 32-40 Amps 2 pole										
Measurement Taken on												
		Judicial Layout										
		ground floor								2.00		
		ground floor DB	Each	1	2.00					2.00		
		Total Executed Quantity								4.00		
		Tender Quantity								2.00	2692.30	5385.00
		Now to be Paid Quantity										
Item No. 143		Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x3mm										
Measurement Taken on												
		Judicial Layout										
		ground floor								2.00		
		main panel	Each	1	2.00					2.00		
		Total Executed Quantity								4.00		
		Tender Quantity								2.00	78.15	157.00
		Now to be Paid Quantity										

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

30/11/2022

Assistant Executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 144		Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts.										
Measurement Taken on												
		Judicial Layout										
		ground floor (BODY)										
		main panel	mtr		1 10.00					10.00		
		Total Executed Quantity								10.00		
		Tender Quantity								10.00		
		Now to be Paid Quantity								10.00	4213.00	42130.00
Item No. 145		Fabricating supplying and mounting MS box made out SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. 14SWG										
Measurement Taken on												
		Judicial Layout										
		main panel	Sq cms		1 150000.00					150000.00		
		Total Executed Quantity								150000.00		
		Tender Quantity								150000.00	0.48	72000.00
		Now to be Paid Quantity										
Item No. 146		600x600x3mm GI Plate										
Measurement Taken on												
		Judicial Layout										
		ground floor (BODY)								2.00		
		main panel	Each		1 2.00					2.00		
		Total Executed Quantity								2.00		
		Tender Quantity								2.00	609.00	1218.00
		Now to be Paid Quantity										
Item No. 148		Supplying capacitor type ceiling fan complete with down rod blades shackle, canopies etc, for operation on 230 volts, 50 cycles, single phase AC supply conforming to ISS-374-1979 and with double ball bearing system 48" sweep (1200mm)										
Measurement Taken on												
		Judicial Layout								1.00		
		Watchman Shed	Each		1					1.00		
		Total Executed Quantity								9.00		
		Tender Quantity								1.00	2116.60	2117.00
		Now to be Paid Quantity										
Item No. 149		Supplying and fixing of slim patty fitting, made out of CRCA Sheet metal body with locking type holder completely wired. Excluding Ballast & Fluorescent Tube										
Measurement Taken on												
		Judicial Layout								2.00		
		Watchman Shed	Each		2					2.00		
		Total Executed Quantity								2.00		
		Tender Quantity								2.00	246.60	494.00
		Now to be Paid Quantity									Sub Total	65636557.00
											GST @18%	11814581.00
											TOTAL AMOUNT	77451138.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

30/11/2022

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿ

Assistant Executive Engineer